

Grantee: Puerto Rico

Grant: B-08-DI-72-0001

April 1, 2010 thru June 30, 2010 Performance Report



Grant Number:

B-08-DI-72-0001

Obligation Date:**Award Date:****Grantee Name:**

Puerto Rico

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$29,982,887.00

Grant Status:

Active

QPR Contact:

Aida Gracia - Rivera

LOCCS Authorized Amount:

\$29,982,887.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$29,982,887.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

Disaster Damage:**REPORTED FEMA DAMAGES AND RECOVERY NEEDS RESULTING FROM FEMA DR-1798-PR**

The severe storm and flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage cause by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island. Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico. The response of the government of Puerto Rico towards this event began with the commencement of the emergency and continued until recovery operations were initiated. The operations were devoted primarily to the protection of life and property. The recovery began as soon as the emergency conditions permitted the recovery operations to restore systems to normal. Short term recovery actions were taken to assess damages and to return normal life systems to operating standards. This action will continue until both short and long range operations are completed. Agencies and Departments of the local government continued functioning in their normal roles as required meeting the conditions generated by said emergency.

The Federal Emergency Agency and the Commonwealth of Puerto Rico delivered support to the affected individuals and business in their recovery process. As part of this process 36,159 homes were inspected to verify related damages, resulting in the approval of disaster relief funds under FEMA. The Disaster Recovery Centers (DRCS) provided assistance to 35,511 residents from the 26 disaster declared municipalities supporting them in the application process and providing information about the available disaster assistance programs. The small business administration (SBA) issued 7,453 low interests, long term loan applications to home owners, renters and businesses of all sizes, to help repair or replace damaged personal property.

FUNDING RESOURCES FOR DISASTER RECOVERY**A. Severe Storm flooding DR-1798-PR**

As of April 21, 2009, as result of the September 21-23-2008 severe storms and flooding event the recovery efforts performed from both the Commonwealth of Puerto Rico and other Federal and Voluntary Agencies have resulted in the following:

- Individual and Household grant (IHP) program - A total of \$29,520,690.08 has been approved under the FEMA IHP. The IHP provides assistance to individuals and families to meet disaster related needs and necessary expenses by insurance, federal, commonwealth or voluntary agency disaster assistance programs. In the Housing Program (HP) out of 35,020 referrals 8,467 were found to be eligible and the amount of \$12,189,397.35 was approved

Recovery Needs:

Recovery Needs:**Severe storms, flooding, (FEMA-1798-DR-PR)**

These funds were appropriated under the Consolidated Security Disaster Assistance, and Continuing Appropriations Act 2005, to address mayor disaster declared by the President October 1, 2008.

During the three day period of September 21-23, 2008, parts of Puerto Rico suffered from one of the most catastrophic flooding events of the season to date. The flooding affected many municipalities island wide. The torrential rainfall resulted in severe flooding to rivers, streams, and roads, causing sinkholes, land/mudslides, and structural collapses mainly across the southern half of the island. Specifically, the heaviest rainfall, and most severe effects, occurred across the municipalities of Cabo Rojo, Guayama, Humacao, Patillas, Ponce, and Yabucoa, where in some locations, totals approaching 30 inches of rainfall fell in a



three-day period, ending at 8 am Tuesday, September 23, 2008.

The heavy rainfall and subsequent flooding were a direct result of a large tropical disturbance that moved slowly west across the island. On occasion, tropical disturbances may develop into tropical depressions and, upon further intensification, get named by the National Hurricane Center (NHC) as a tropical storm and/or hurricane. While the National Weather Service (NWS) in San Juan and the NHC closely monitored the system for possible organization into a named storm, multiple reconnaissance flights flown through the disturbance revealed no closed, low-level surface circulation, which was needed to satisfy the definition of a tropical depression. It was not until 5 pm Thursday, September 25, 2008 when the system, located about 380 miles north northwest of San Juan, Puerto Rico, was named Tropical Storm Kyle.

The strongest effects of the tropical disturbance were first felt in Puerto Rico on Sunday, September 21, 2008. The most intense rainfall occurred in the 24-hour period starting at 8 am Sunday, September 21, 2008 through 8 am September 22, 2008, with the highest rainfall rates occurring during the overnight hours from sunset on Sunday to sunrise on Monday. The largest rainfall amounts for the 24-hour period ending 8 am Monday, September 22, 2008 were 22.03 inches in Patillas, 20.00 inches in Guayama, 16.00 inches in Cabo Rojo, 14.83 inches in Yabucoa, and 10.81 inches in Ponce. For the combined three-day period, some of these numbers increase further with 29.83 inches in Patillas, 21.86 inches in Yabucoa, 20.52 inches in Ponce, and 17.82 inches in Cabo Rojo. Lesser, but just as significant, amounts, ranging from 5-15 inches of rain, fell across much of the island. The torrential rainfall seen across the island was immediately seen across the extensive river network in Puerto Rico. Some rivers, including the Río Gurabo, saw water levels rise in excess of 25 feet in less than 12 hours. Parts of the island that were spared the worst of the rain included the northern and northwestern coast, where only moderate rain showers were experienced.

The total rainfall amounts recorded from this event are unique in that the 29.83 inches seen in Patillas exceeds the weekly rainfall of 27.13 inches measured in Juana Díaz during the October 1985 flood event. The 24-hour rainfall totals ending at 8 am Monday,

Recovery Needs:

which encompassed the southeastern section of the island, including the municipalities of Patillas and Guayama, exceeded 200-year 24-hour rainfall totals. Specifically for Patillas, the recorded rainfall amount approaches the 500-year 24-hour rainfall totals. Along the southwestern section of the island, Cabo Rojo's 24 hour rainfall also exceeded the 100-year return period. Across the southern municipalities of Puerto Rico, Ponce and Yauco's 24-hour rainfall rates exceeded the 10-year 24-hour rainfall totals, Juana Díaz exceeded the 25-year rainfall totals, and Yabucoa, along the southeast coast, exceeded the 25-year rainfall totals.

The resultant flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island.

Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico.

Accordingly to the allocation method for CDBG Disaster Recovery Enhancement Fund (DREF) each granted state must demonstrate that it will have additional unmet needs toward which disaster recovery CDBG funds can be used after the existing allocations have been exhausted.

Puerto Rico was originally granted with an allocation of \$17,982,887. Our examination concluded that a total of \$899,144.35^[1] was budgeted for planning and administration costs to be incurred by OCMA and sub grantees. The other \$17,083,742.65 was fully appropriated for eligible activities^[2]. The OCMA have the evidence to sustain the eligibility of every activity approved to participating municipalities under this appropriation.

Therefore, Puerto Rico is totally qualified for the dollar-for-dollar match for the amount of \$15 million, as explained by HUD's assumptions. The excess of \$15 million (\$2,083,742.65) will be taken into consideration for a proportional distribution of DREF remaining funds. It is necessary to know the available balance of the DREF and the excess for each granted state to be able to specify the final pro-rata share amount that corresponds to Puerto Rico.

The funds appropriated to Puerto Rico will be used for the purposes that qualify as eligible activities and sub grantees further will submit to OCMA under Action Plan Amendment to DRGR. OCMA will consider sub grantees performance, usage and necessity of additional funds for proposal qualification and contract fulfillment. Also will recommend and evaluate any solicitation by participating municipalities submitted for the preparation and establishment of forward-thinking land use plans, buyout programs, individual mitigation measures and modern disaster-resistant building codes.

As required by HUD, with respect to Federal Register Notice 74-FR-41146, the Office of the Commissioner of Municipal Affairs is

Recovery Needs:

Disaster Recovery 2008 and determined to submit and insert the following section at the end of the overall narrative within the DRGR Action Plan:

DEMONSTRATION OF PROJECTED UNMET NEEDS

The participating municipalities will submit to the OCMA a detailed report of projected unmet needs that are related to their respective following qualified activities:



- A. Development and adoption of a forward-thinking land-use plan that will guide use of long-term recovery efforts and subsequent land-use decisions throughout the community and that reduces existing or future development in disaster-risk areas; and/or
- B. Floodplain or critical fire or seismic hazard area buyouts programs under an optional relocation plan that includes incentives so that families and private sector employers move out of areas at severe risk for a future disaster; and/or
- C. Individual mitigation measures (IMM) to improve residential properties and make them less prone to damage. If such activities are incorporated into the sub grantee's rehabilitation or new construction programs generally, the cost increment attributed to IMM will be the amount considered for the additional allocation, not the total construction amount budget; and/or
- D. Implementation of modern disaster resistant building codes, including but not limited to, training on new standards and code enforcement.

The unmet needs must be presented in the form of eligible activities and classified by its respective Disaster Recovery Enhancement Fund (DREF) categories. The specific DREF eligible activities adopted and accepted by the OCMA for each category will be:

- A. Forward-thinking land-use plan (up to \$13.5 million)
 - i. Land-use plan that reduces risk for the elaboration and implementation of defined rules, maps and adequate documentation for the establishment of land-use plans that prevents or evades risks of floods, seismic activity, or any other hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or
 - ii. Hazard mitigation plan(s) including the redaction and enacting of documentation for the enforcement of certain process that will provide resources and conditions that will reduce risk of hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or

Recovery Needs:

- ii. Reconstruction of units (including public and other HUD-assisted housing) in the affected areas– This includes demolishing and rebuilding a housing unit on the same lot in likely the same manner. It also includes replacing an existing substandard manufactured-housing unit with a new or standard manufactured-housing unit.
- Specific Housing Activities Requirements
- v. Housing Rehabilitation- Units to be rehabilitated must comply with Housing Rehabilitation Standards. If housing units that will be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.
3. Infrastructure Activity Category - The municipalities may request CDBG funds for improvement to the municipal infrastructure qualified as right-of-way construction or rehabilitation of the following:
- i. Flood and Drainage Facilities- This activity refers to the construction or rehabilitation of flood control or irrigation projects (e.g., retention ponds or catch basins).
 - ii. Sidewalks- this activity refers to the construction or rehabilitation of sidewalks. Sidewalk improvements include the installation of trash receptacles, trees, benches, and lighting.
 - iii. Street Improvements - this activity refers to the construction or rehabilitation of street projects that may include street drains, storm drains, curb and gutter work, tunnels, bridges, and the installation of street lights and signs.
 - iv. Water/Sewer Improvements - this category refers to the construction or rehabilitation of water and sewer installation or replacement of water lines, sanitary sewers, storm sewers, and fire hydrants.

All the other items related to the Competitive Allocation on the original recovery plan, remain the same.

AFFORDABLE RENTAL HOUSING ALLOCATION

The affordable rental housing activity requirements on the NOFA to reach the minimum amount of \$1,911,040 have been distributed among fourteen (14) municipalities that had requested less than 20% of the Basic Allocation as of November 7th 2011. Based on this parameter, the participating municipalities

Recovery Needs:

- to \$4.5 million of final DREF appropriations to PR); and/or
 - iii. Floodplain mapping for design and create maps and related graphics or visual explanations of floodplains so the authorities and communities are acknowledged of their risk (up to \$4.5 million of final DREF appropriations to PR).
- B. Buyout program (up to \$21 million of final DREF appropriations to PR)
 - i. Demolition to tear down any high risk building that actually endanger a community and relieve it from hazards (up to \$2 million of final DREF appropriations to PR); and/or
 - ii. Acquisition to gain possession of particular properties located on hazardous areas and prevents people of being endangered (up to the \$7.5 million of final DREF appropriations to PR); and/or
 - iii. Relocation assistance (to buyout applicants into comparable housing) to move individuals or communities endangered by its actual location to a safe equivalent home, adopting the actual and future state price limits for



Recovery Needs:

e receiving an allocation to use the prorated share indicated in the allocation table for affordable rental housing activities published in the Federal Register /Vol. 74, No. 29. In the case of Puerto Rico, the minimum amount established is \$1,911,040.

Priority consideration for all funding allocation under the rental housing program will be to assist otherwise qualifying projects that have sustained damages due to the storms and flooding or secondly that could positively benefit from rehabilitation work involving flood-proofing and related mitigation efforts that would serve to reduce or eliminate the impact of future such incidents.

METHOD OF DISTRIBUTION

Following all the requirements established on the NOFA, the Office of the Commissioner for Municipal Affairs is requesting the inclusion of the affordable rental housing activity to the Basic Allocation of the recovery plan, as follows:

1. All the participating municipalities that have not requested at least 20% of their Basic Allocation funds will have to include a new activity towards affordable rental housing on their proposals.
 2. The municipalities required to include the affordable rental housing activity will have to appropriate no less than \$140,000 for such activity based on 35% of the Basic Allocation per municipality of \$400,000.
 - 3.
- A. Administration
The administrative costs will be shared by the state and the municipalities.
Administrative costs are available to a maximum of \$17,291.24 per municipality and \$449,572.26 to the State for a total of \$847,270.78 to cover all the expenses related to the management of the grant.
- B. Basic Allocation - Grant Size Limit:
Up to a maximum of \$400,000 per municipality for a total of \$9,200,000.
1. Eligible Activities - Disaster recovery funds can be used only for (1) Housing, (2) Affordable Rental Housing and (3) Infrastructure activities. Other CDBG eligible uses are not permitted under this plan.
 1. Housing Activity Category- If the municipality is interested in carrying out housing activities they must comply with the following:
 - i. Housing Rehab–rehabilitation of units affected as a direct result of the disaster(s).
 - ii. Acquisition of New or Existing unit- to relocate affected low and moderate income families as a direct result of the disaster(s).
 - iii. Construction of New Housing- to replace damaged or destroyed units as a direct result of the disaster.

Recovery Needs:

-).
- Specific Housing Activities Requirements
- i. Housing Rehabilitation- Units to be rehabilitated must comply with Housing Rehabilitation Standards. If housing units to be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.
 - ii. Acquisition of Existing Housing must meet Housing Quality Standards - The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing.
 - iii. Construction of New Housing- The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing. A model plan for a new housing unit should be submitted with a requested proposal.
 - iv. Land acquisition is not considered under this grant.
2. Affordable Rental Housing (including public and other HUD-assisted housing)–A minimum amount is required to be allocated to this activity. The municipality must comply with the following:
- i. Repair or Rehabilitation of units in the affected areas– it includes the rehabilitation of existing structures, including substantial rehabilitation that would bring the property to meet local standards and building codes.



Recovery Needs:

bsp;	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Santa Isabel	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Yauco	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Sabana Grande	\$400,000.00	\$-	\$11,379.08	\$388,620.92	3%	\$140,000.00
Maunabo	\$400,000.00	\$64,600.00	\$-	\$335,400.00	16%	\$140,000.00
San Germán	\$400,000.00	\$111,722.89	\$11,000.00	\$277,277.11	31%	
Patillas	\$400,000.00	\$164,076.83	\$-	\$235,923.17	41%	
Guayanilla	\$400,000.00	\$199,493.10	\$-	\$200,506.90	50%	
Juncos	\$400,000.00	\$170,743.24	\$63,378.00	\$165,878.76	59%	
Villalba	\$400,000.00	\$276,270.00	\$10,450.00	\$113,280.00	72%	
Yabucoa	\$400,000.00	\$296,250.00	\$-	\$103,750.00	74%	
Utuado	\$400,000.00	\$166,978.78	\$133,668.50	\$99,352.72	75%	
Salinas	\$400,000.00	\$400,000.00	\$-	\$-	100%	
San Lorenzo	\$400,000.00	\$330,570.00	\$69,430.00	\$-	100%	
OCAM (State)	\$-	\$-	\$-	\$-		
Total	\$9,200,000.00	\$2,180,704.84	\$299,305.58	\$6,719,989.58	27%	\$1,960,000.00

Recovery Needs:

s required to include a new activity towards affordable rental housing in their programmatic initiative are as follows:

1. Adjuntas
2. Arroyo
3. Cabo Rojo
4. Guánica
5. Gurabo
6. Humacao
7. Lajas
8. Las Piedras
9. Naguabo
10. Ponce
11. Santa Isabel
12. Yauco
13. Sabana Grande
14. Maunabo

The following table shows the exercise to determine the municipalities that need to comply with this amendment:

DISASTER RECOVERY 2008 PERFORMANCE (Nov. 7, 2011)

Municipality/	Basic Allocation/	BA Expended/	Requisitions/	Unexpended BA/	BA Spending /	Affordable Renting
			In-Transit	Balance	Level	Allocation
Adjuntas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Arroyo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Cabo Rojo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Guánica	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Gurabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Humacao	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Lajas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Las Piedras	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Naguabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Ponce	&n					

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$25,057,425.57
Total Budget	\$0.00	\$25,057,425.57
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		83.11%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,497,433.05	\$0.00
Limit on Admin/Planning	\$5,996,577.40	\$0.00
Limit on Admin	\$1,499,144.35	\$0.00
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

Per OCAM's request, municipalities are currently incorporating various changes to their original proposals. Final proposals are expected to be submitted and actual projects underway by next quarter. OCAM is currently drafting and reviewing the Fund Delegation Agreement with the municipalities.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DR-001, INFRASTRUCTURE	\$0.00	\$10,929,165.05	\$0.00
08-DR-002, HOUSING	\$0.00	\$6,240,997.80	\$0.00
08-DR-003, ADMINISTRATION	\$0.00	\$449,608.11	\$0.00
08-DR-004, Local Gov. Administration	\$0.00	\$363,116.04	\$0.00
08-DR-005, Affordable Rental Housing	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	(\$17,982,887.00)	\$0.00



Activities

Project # / Title: 08-DR-001 / INFRASTRUCTURE

Grantee Activity Number: 08-DR-AB-01-001 Adjuntas
Activity Title: DESIGN AND CONSTRUCTION OF ELEVATED BRIDGE

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF ADJUNTAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF ADJUNTAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND CONSTRUCTION OF THE ELEVATED BRIDGE AT GARZAS CENTRO WARD, MUNICIPALITY OF ADJUNTAS.

THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT GARZAS WARD WILL CONTINUE WITHOUT PROTECTION. THE GARZAS COMMUNITY IS COMPOSED OF APPROXIMATELY 300 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE ELEVATED BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO THE ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL ELIMINATE FLOODING RISK IN THE AREA. THE HOUSING UNITS LOCATED IN THE AREA WILL BE PERMANENTLY SAFE AS A RESULT OF THE NEW BRIDGE. THIS IMPROVEMENT WILL MOTIVATE THE CREATION OF SMALL BUSINESSES THAT CAN SUPPORT ECONOMIC GROWTH IN THE AREA DUE TO THE IMPROVED SAFE ACCESS. THIS ACTIVITY WAS REDUCED BY \$140,000 IN CONFORMITY



Location Description:

PANCHO GONZALEZ SECTOR AT GARZAS CENTRO WARD. PR.522, Km.36.5 Int. MUNICIPALITY OF ADJUNTAS
Census Tract/Block: 966500(01)
Proposed Beneficiaries- Proposed Total=1128 Low=703 Mod=425

Activity Progress Narrative:

Projects are in planning progress and initial coordination in the Municipality. These projects require an engineering study which has not been completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/480

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-10-001 Cabo Rojo

Activity Title: WATER EXTRACTION PLANT

Activity Category:

Construction/reconstruction of water lift stations

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/01/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF CABO ROJO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF CABO ROJO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND BUILT A WATER EXTRACTION PLANT TO REDUCE THE RISK OF FLOODING IN APPROXIMATELY 40 HOUSING UNITS. MINIMIZING THE LOSS OF PROPERTY.Cabo Rojo's project is the construction of a water extraction plant. The plant will have the capacity to remove between 8 and 10 million gallons of water daily. This will protect life, property and housing of aproximately 40 families. The municipality also believes that the project will prevent contaminated water from affecting refuges when flooding occurs by removing the water with the water extractor before the water can be contaminated. 08-DR-AB-010-001 is phase one of the project. This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

EL ALGIBE SECTOR, COROZO COMMUNITY, LLANOS COSTA WARD, MUNICIPALITY OF CABO ROJO.
Census Tract/Block: 830600(6)
Proposed Beneficiaries: Proposed Total=6809 Low=3405 Mod=3404

Activity Progress Narrative:

Projects are in planning and initial coordination in the Municipality. An hydraulic hydrological study is required for this project which has not been completed



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-28-002 Gurabo

Activity Title: RETAINING WALL

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$79,330.00
Total Budget	\$0.00	\$79,330.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Construction of a retaining wall in Sector Cruz Salinas, to mitigate damages caused by the raining event of September, 21-23, 2008. The raining event of September, 21-23, 2008, caused floods, landslides and the overflow of water bodies. As result several communities were isolated and inaccessible by land. The proposed retaining wall will contribute to reduce damages and losses from future natural disasters. This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

MAMEY AND HATO NUEVO WARDS AT THE MUNICIPALITY OF GURABO. Road PR 933, Km. 0.6, Sector Cruz Salinas, Mamey Ward.

Census Tract/Block: 210501(02)

Proposed Beneficiaries: Proposed Total=3896 Low=2193 Mod=1703

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-28-003 Gurabo

Activity Title: RETAINING WALL

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/01/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$66,429.00
Total Budget	\$0.00	\$66,429.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Construction of a gabion wall in the Celada Ward on public land, to mitigate damages caused by the raining event of September, 21-23, 2008. The raining event of September, 21-23, 2008 caused landslides and the overflow of the Celada Ward brook. These events caused erosion in the surrounding lands that requires immediate attention. The proposed gabion wall will help to stabilize and regain control of the land along the brook by dissipating the hydraulic energy. This project will also mitigate damages from future raining events that might increase the flow of water bodies.

Location Description:

Celada Ward, Sector Parcelas Nuevas, 28 street. Road PR 181, Km. 23.2.
Census Tract/Block: 210200(02)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



of buildings (non-residential)

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-28-004 Gurabo

Activity Title: RETAINING WALL

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$54,241.00
Total Budget	\$0.00	\$54,241.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a gabion wall in the Celada Ward brook, to stabilize the land and mitigate damages caused by the raining event of September, 21-23, 2008. The raining event of September, 21-23, 2008 caused landslides and the overflow of the Celada Ward brook. These events caused erosion in the surrounding lands that requires immediate attention. The proposed gabion wall will help to stabilize and regain control of the land along the brook by dissipating the hydraulic energy. This project will also mitigate damages from future raining events that might increase the flow of water bodies.

Location Description:

Celada Ward, Sector Parcelas Viejas, 1 street. Road PR 181, Km. 23.4.
Census Tract/Block: 210200(02)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



of buildings (non-residential)

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-35-001 Juncos
Activity Title: STREET RECONSTRUCTION

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF JUNCOS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF JUNCOS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

RECONSTRUCTION OF 7,203 LINEAR FEET OF SIDEWALKS AT CEIBA NORTE WARD, MUNICIPALITY OF JUNCOS. In September 2008 the city of Juncos was impacted by unprecedented torrential rainfall produced by a severe storm. The storm caused damage to Ceiba Norte Ward and it has not yet been repaired. Juncos plans to reconstruct 2,196 linear meters of sidewalk and curbs. These repairs will benefit 3,028 residents. Of these residents 60.3% are low and moderate income.

Location Description:

Urbanization Valencia II, Ceiba Norte Ward
 Proposed Beneficiaries: Proposed Total=3028 Low=2007 Mod=1021
 Census Tract/Block: 500301(2)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-39-001 Las Piedras
Activity Title:	CONSTRUCTION AND RECONSTRUCTION OF GUTTERS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$154,432.57
Total Budget	\$0.00	\$154,432.57
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall that occurred from the 21-23 of September, 2008 caused damages in the municipality of Las Piedras. This project is directed at helping the city recover from the disaster and will fulfill the needs that have not been covered by FEMA. There are various sectors within the municipality where severe damage occurred. This project will consist of construction and reconstruction of 4,400 lineal meters of gutters in those sectors. The area to be repaired will serve 7,581 citizens in Las Piedras. This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

Collores Ward, Sector Los Bonilla; Collores Ward, Sector Monche Alicea; Montones Ward, Sector Encarnacion Diaz; Quebrada Arenas Ward, Frente al Parque AA
 Census Tract/Block: 190102(1);190102(1);190301(3);190102(2)
 Proposed Beneficiaries: Proposed Total=7581 Low=5098 Mod=2483

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality. Also, considering reprogramming funds.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/25584

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-50-003 Patillas
Activity Title:	IMPROVEMENT OF BRIDGES IN DIFFERENT WARDS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Patillas

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Municipality of Patillas	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The recent economic difficulties have affected the city of Patillas, especially the low and moderate income sector. This situation in addition to the torrential rains that affected Patillas in September of 2008 highlighted and accelerated the deterioration of roads and access infrastructure such as bridges. Patillas plans on rehabilitating bridges in several wards. The improvement of these structures would make the city more accessible and assist in revitalizing the stagnant economy.

Location Description:

Apeadero Ward, Bajo Ward, Cacao Bajo Ward, Jagual Ward, Jagual Ward, Mamey Ward, Marin Ward, Mulas Ward, Munoz Rivera, Los Pollos Ward, Los Rios Ward, Quebrada Arriba Ward
 Census
 Track/Block:290400(1);290300(3);290200(4);290100(2);290200(1);290100(2);290100(2);290100(1);290300(1);290400(1);290100(1)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1365

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-55-001 Sabana Grande
Activity Title:	REPAVEMENT OF MUNICIPAL STREETS

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
07/15/2010

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$11,400.00
Total Budget	\$0.00	\$11,400.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused severe damage to the main access road for the residents of Sabana Grande. Sabana Grande's project is to repave the eroded road to ensure the community maintains the use of it and to prevent future access problems.

Location Description:

RAYO WARD AT MUNICIPALITY OF SABANA GRANDE ROAD PR 328,KM 3.6,
Census Tract/Block: 960400(2)
Proposed Beneficiaries: Proposed Total=2631 Low=1561 Mod=1070

Activity Progress Narrative:

Projects are in the planning process and initial coordination phase in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/98



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-55-002 Sabana Grande
Activity Title:	CONSTRUCTION OF STREETS, CHANNEL AND POCETO

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$11,700.00
Total Budget	\$0.00	\$11,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused significant damage in the municipality of Sabana Grande. This project consists of constructing a poceto of a larger dimension, so that the water flow is improved and flooding damage is prevented in nearby neighborhoods. Pipes and channels to redirect water flow when it is increased will be placed strategically to avoid excessive water accumulation and prevent flooding. These projects will be constructed to benefit the community and to prevent future problems in this area when severe weather occurs.

Location Description:

SUSUA WARD, MUNICIPALITY OF SABANA GRANDE
 Census Tract/Block: 960800(3)
 Proposed Beneficiaries: Proposed Total=2874 Low=1763 Mod=1011

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/33

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-55-003 Sabana Grande

Activity Title: STREET IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

07/15/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$46,900.00
Total Budget	\$0.00	\$46,900.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused severe damage to infrastructure and roads leaving areas without access in Sabana Grande. This project is to improve water management by constructing sidewalks, curbs and repavement of a road in the Susua Ward. The edge where the curb meets the pavement will be reconstructed to minimize the effect of erosion. The security of the pedestrians at an adjacent school will be improved with the construction of the sidewalk. These projects will be constructed to benefit the community and to prevent future problems in this area when severe weather occurs.

Location Description:

Carr. 332 km 4.5 ADVENTIST ACADEMY WAY, SUSUA WARD, SABANA GRANDE
Proposed Beneficiaries: Proposed Total=2874 Low=1763 Mod=1011
Census Tract/Block= 960800(2,3)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/693

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-55-004 Sabana Grande
Activity Title:	CONSTRUCTION OF RETAINING WALL

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
07/15/2010

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$16,000.00
Total Budget	\$0.00	\$16,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused a landslide between a municipal road and the a residential area. This compromised the security of the area's residents as well as the drivers on the roadway. There will be a 10 ft. retaining wall constructed on public property to benefit the community and to prevent future incidents in this area when severe weather occurs.

Location Description:

HIGHWAY 368 KM, 3.4 INTERIOR, MOLINA SECTOR, RINCON WARD. SABANA GRANDE.
Proposed Beneficiaries: Proposed Total=3948 Low=2431 Mod=1517
Census Ward/Block: 960600(2)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/66



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-55-005 Sabana Grande

Activity Title: STREET IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

07/15/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$13,750.00
Total Budget	\$0.00	\$13,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused severe erosion between a stream and a local residential area in the municipality. After the storm, the area was in danger of becoming damaged by a landslide upon future heavy rains. The municipality of Sabana Grande will be constructing revetment slopes out of 4" slabs of reinforced concrete on public property. This project will prevent future erosion to the affected area.

Location Description:

ORQUIDEA STREET 149 SECTOR MAGINAS, MACHUCHAL WARD.
Proposed Beneficiaries: Proposed Total=1334 Low=817 Mod=517
Census Tract/Block: 960700(3)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/148



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-55-006 Sabana Grande

Activity Title: STREET IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

07/15/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,660.00
Total Budget	\$0.00	\$17,660.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused a landslide near a local residential area in the municipality. After the storm, the area was in danger of becoming damaged by a landslide upon future heavy rains. The municipality of Sabana Grande will be constructing revetment slopes out of 4" slabs of reinforced concrete on public property. This project will prevent future erosion to the affected area.

Location Description:

FLAMBOYAN STREET #145A, SECTOR MAGINAS, MACHUCHAL WARD SABANA GRANDE
Census Tract/Block: 960700(3)
Proposed Beneficiaries: Proposed Total=1334 Low=817 Mod=517

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/98



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-55-007 Sabana Grande
Activity Title:	CONSTRUCTION OF RETAINING WALL

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
07/15/2010

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$33,900.00
Total Budget	\$0.00	\$33,900.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused a landslide near a residential area in the municipality. After the storm, the area was in danger of becoming damaged by a landslide upon future heavy rains. The municipality of Sabana Grande will be constructing revetment slopes with a mattress of fasciones on public property to prevent future erosion to the affected area.

Location Description:

ROAD 121 KM. 6.1 INTERIOR SECTOR PUENTE MAGINAS, MACHUCHAL WARD.
Proposed Beneficiaries: Proposed Total=435 Low=293 Mod=142
Census Tract/Block: 960800(2)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/98



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-55-008 Sabana Grande

Activity Title: CONSTRUCTION OF GUTTERS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$39,360.00
Total Budget	\$0.00	\$39,360.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 eroded roadways. This caused the pavement to break apart in a landslide on a section of road in Rincon Ward in Sabana Grande. This project will consist of 1,000 linear meters of gutters and repavement of the affected road. This new construction will be made to prevent serious flooding in the future. Without the construction the residential area will continue to flood limiting access and hindering evacuation. This project will prevent future erosion to the affected roadway. This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

CRUZ PAGAN AND GEÑO PAGAN STREEETS, SECTOR CULEBRA , RINCON WARD.

Census Tract/Block:960300(2)

Proposed Beneficiaries: Proposed Total=345 Low=252 Mod=93

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/3280

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-55-009 Sabana Grande

Activity Title: REPAVEMENT OF ROAD

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$9,000.00
Total Budget	\$0.00	\$9,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 completely destroyed a section of road in Rincon Ward. This project will reconstruct and repave the roadway that was destroyed. This project is for the benefit of the citizens of Sabana Grande and will prevent future damage to the affected roadway when other adverse weather conditions occur.

Location Description:

ROAD 364 Km 4.1, RINCON HOYO,RINCON WARD.
Census Tract/Block:960600(2)
Proposed Beneficiaries: Proposed Total=345 Low=252 Mod=93

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-56-001 Salinas
Activity Title:	REPAVEMENT OF ROADS AND STREETS

Activity Category:
Construction/reconstruction of streets

Activity Status:
Completed

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
06/01/2010

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF SALINAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SALINAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 accelerated the deterioration of roads in various wards throughout the municipality of Salinas. The project consists of repaving and resurfacing several streets in the Parcelas Vazquez Community in Lapa Ward. The project will restore the quality of life for this municipality in its recovery from the disaster.

Location Description:

LAPA WARD, MUNICIPALITY OF SALINAS
Census Tract/Block: 952600(2)
Proposed Beneficiaries: Proposed Total=2186 Low=1125 Mod=1061

Activity Progress Narrative:

On April 26, 2010 signed contract # 2010-000207 with Begginer General Contractors. The project was completed on June 17, 2010. The number of linear feet of Public Improvement was measured in square meters (sq. m.)

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Linear feet of Public

27737

27737/110949

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-57-001 San German

Activity Title: STREET IMPROVEMENTS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN GERMAN

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$356,145.00
Total Budget	\$0.00	\$356,145.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN GERMAN	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused erosion and landslides due to the heavy rainfall in the municipality of San German. The project will consist of the construction on public property of 10 retaining walls and a drainage system to prevent further damage and erosion on the roadways. The construction will help to ensure the safety and security of local residents that use the roadways on a daily basis. This is the first and only phase

Location Description:

Guama Ward, Mallo Rodriguez Sector (Rosario Penon), Ancones Ward, Pablado Rosario Ward, Duey Alto Ward, Cotui Ward (Quebrada Honda Sector), Cain Alto Ward (Gambeto Sector), Hoconuco Ward (Camino Mr. Sanchez) Sabana Eneas Ward (Quebrada Dona Trina)
Census
Track/Block:840100(2);840200(1);840700(3);840700(2);840200(2);840200(3);840600(1);840100(1);840200(3);840600(3);840700(3)

Activity Progress Narrative:

Fund delegation Agreement with OCAM was signed



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/26663

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-57-002 San German

Activity Title: STREET IMPROVEMENTS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/25/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN GERMAN

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$43,855.00
Total Budget	\$0.00	\$43,855.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN GERMAN	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused erosion and landslides due to the heavy rainfall in the municipality of San German. The project will consist of the construction of 4 retaining walls on public property to prevent further damage and erosion on the roadways. The construction will help to ensure the safety and security of local residents that use the roadways on a daily basis.

Location Description:

Cain Alto Ward, Ancones Ward, El Coto Ward, Hoconuco Bajo Ward in San German Municipality
Census Tract/Block: 840100(1);840700(3);340200(4);840500(3)
Proposed Beneficiaries: Proposed Total=60 Low=42 Mod=18

Activity Progress Narrative:

Fund delegation Agreement with OCAM was signed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1822



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-57-LocalGovAdm San German
Activity Title: OVER ALL LOCAL GOV ADM

Activity Category:

Administration

Project Number:

08-DR-001

Projected Start Date:

07/15/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN GERMAN

Overall

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN GERMAN	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY OF SAN GERMAN

Activity Progress Narrative:

Fund delegation Agreement with OCAM was signed

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-66-001 Villalba

Activity Title: PLUVIAL SYSTEM IMPROVEMENT

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/01/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

VILLALBA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$397,779.75
Total Budget	\$0.00	\$397,779.75
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF VILLALBA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rains brought on by a severe weather disturbance in September of 2008 affected the access of hundreds of Villalba residents due to land slides and flooding. The municipality will improve and repair pluvial draining in different wards of Villalba. It will install guard rails, construct retention walls, install pipes, excavate areas and do some repaving. These projects will better the infrastructure and land surrounding to to make it more resistant to the negative effects of future storms and heavy rainfall.

Location Description:

Villalba Ward, Villalba Abajo Ward, Pueblo Ward, Vacas Ward, Villaba Arriba Ward, Hato Puerco Arriba Ward, Caonillas Arriba Ward, Hato Puerco Abajo Ward, Caonillas Abajo Ward

Census

Track/Block:720502(1,2,3);720400(1,2,3);720501(1);720100(1);720300(1,2);720501(1,2,3,4);720400(1,2,3);720500(1,2,3);720100(1,2,3);720300(1,2,3);720400(1,2,3);720501(1,2,3);720100(3);720300(3);720100(1,2,3,4);720300(1,2,3,4);720100(1);720300(1)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1124

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-67-001 Yabucoa
Activity Title:	REHABILITATION OF BRIDGES AND PLUVIAL SYSTEM

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YABUCOA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YABUCOA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city of Yabucoa has several bridges within the municipality that are severely damaged. The torrential rainfall caused by a severe storm in September 2008 exacerbated the problem of the bridges and if they are not repaired it will risk the lives of the families and community members that use them daily. The city of Yabucoa will also be rehabilitating a pluvial system to prevent further damage to infrastructure because of flooding. These projects are to protect the health, security and wellbeing of the community. I of I Phase.

Location Description:

PASEO DE LAS BANDERAS, PUEBLO WARD; SECTOR GUILLERMO NAVARRO, JACANAS WARD; SECTOR JOSE L. MARTES, AGUACATE WARD; AND PARCELAS MARTOREL, LIMONES WARD. YABUCOA.
 Census Tract/Block: 9511(1,2); 9507(1,2); 950600(1); 9508(1,2); 9508(1,2)
 Proposed Beneficiaries: Proposed Total=8417 Low=6114 Mod=2303

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1745

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-69-001 Humacao
Activity Title:	REPAVEMENT OF STREETS AND PLUVIAL IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF HUMACAO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF HUMACAO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

From September 21 to 23 the city of Humacao was impacted by unprecedented torrential rainfall. The areas most severely affected by the storm were Barrio Mabu, Urbanization El Paraiso and Extention Roig. The project is to repave roads in these areas that were damaged by the storm. In addition, a better drainage system will be constructed next to the roads that will have the capacity to handle future natural occurrences and prevent damage to the newly repaved streets. This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

Mabu Ward, Ext. Roig, Urbanization Paraiso
 Census Tract/Block:180400(2,3)
 Proposed Beneficiaries: Proposed Total=8526 Low=5619 Mod=2907

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2493

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-71-002 Ponce
Activity Title:	IMPROVEMENT TO DRAINAGE

Activity Category: Construction/reconstruction of streets	Activity Status: Under Way
Project Number: 08-DR-001	Project Title: INFRASTRUCTURE
Projected Start Date: 07/15/2010	Projected End Date: 12/31/2012
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: MUNICIPALITY OF PONCE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$19,700.00
Total Budget	\$0.00	\$19,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF PONCE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused two landslides in the Guaraguao Ward in Ponce. This project is to construct a reinforced concrete wall on either side of the roadway covered by a landslide. This will prevent future landslides along the Tierras Buenas municipal road. The second landslide was located next to a water work facility. The project is to construct wing walls along this area to guarantee security for nearby communities. The construction projects will take place on public land. The people that will benefit from these projects are residents with low and moderate income.

Location Description:

TIERRAS BUENAS, ROAD 123 INTERIOR, CORRAL VIEJO SECTOR, GUARAGUAO WARD. PONCE
 Census Tract/Block:72900(1)
 Proposed Beneficiaries: Proposed Total=687 Low=545 Mod=142

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-71-003 Ponce
Activity Title:	IMPROVEMENT TO DRAINAGE FACILITIES

Activity Category:
Construction/reconstruction of streets

Project Number:
08-DR-001

Projected Start Date:
07/15/2010

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
12/25/2012

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF PONCE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$32,900.00
Total Budget	\$0.00	\$32,900.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF PONCE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 caused flooding in the municipality of Ponce. This project will be the construction of a reinforced wall for the "mitigation of the undermining of soil at the roadside caused by the Canas river overflow during the September 2008 rains". The wall will be built to avoid the possibility of accidents involving citizens in the area. The construction will take place on public property and the project will benefit low and moderate income residents of Ponce.

Location Description:

CAMINO VIEJO ROAD 501 INTERIOR AT MAGUEYES WARD, MUNICIPALITY OF PONCE.
Census Tract/Block:72900(2)
Proposed Beneficiaries: Proposed Total=2281 Low=1562 Mod=719

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-FC-01-001 Adjuntas
Activity Title:	DESIGN AND CONSTRUCTION OF BRIDGE

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
12/31/2012

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF ADJUNTAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF ADJUNTAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND CONSTRUCTION OF THE ELEVATED BRIDGE AT GARZAS CENTRO WARD, MUNICIPALITY OF ADJUNTAS. THE EXISTING BRIDGE HAS BEEN AFFECTED BY 5 DIFFERENT NATURAL DISASTERS (FEMA 1371, 1136, 931, 1247 AND 1613). THE BRIDGE DOES NOT HAVE ROAD RAILINGS AND IS BUILT IN SUCH WAY THAT IT ALLOWS THE RIVER TO GO OVER IT.

THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT GARZAS WARD WILL CONTINUE WITHOUT PROTECTION. THE GARZAS COMMUNITY IS COMPOSED OF APPROXIMATELY 300 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE ELEVATED BRIDGE IS EASIER AND COSTLY EFFECTIVE COMPARED TO ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. WILL ELEVATE FLOODING RISK ON THE AREA. THE HOUSING UNITS LOCATED ON THAT AREA WILL BE PERMANENTLY SAFE OF THE ACTUAL RISK. On the other hand allow safe access for the

Location Description:

Census Tract: 966500; Block: 01
Pancho González Bridge, Road PR 522, Km. 36.5, Garzas Centro Ward.
Proposed Beneficiaries: 941; Low: 620; Mod: 321



Activity Progress Narrative:

Projects are in planning and initial coordination in the Municipality. These projects require an engineering study which has not been completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/480

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-28-004 Gurabo

Activity Title: RETAINING WALL

Activity Category:

Rehabilitation/reconstruction of other non-residential

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/01/2012

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$72,621.10
Total Budget	\$0.00	\$72,621.10
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF A GABION RETAINING WALL
THE RAINING EVENT OF SEPTEMBER, 21-23, 2008 CAUSED LANDSLIDES, FLOODS AND THE OVERFLOW OF WATER BODIES. THESE EVENTS CAUSED EROSION IN THE SURROUNDING LANDS THAT REQUIRES IMMEDIATE ATTENTION.
THE PROPOSED GABION WALL WILL HELP TO STABILIZE AND REGAIN CONTROL OF THE LAND ALONG THE BROOK BY DISSIPATING THE HYDRAULIC ENERGY OF THE SECTOR MARIA JIMENEZ BROOK. IT WILL ALSO MITIGATE DAMAGES FROM FUTURE RAINING EVENTS THAT MIGHT INCREASE THE FLOW OF WATER BODIES.

Location Description:

Census Tract: 210201; Block: 01
Publicly-owned area
Sector Maria Jimenez, Hato Nuevo Ward. Road PR 944 Km. 2.9

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of buildings (non-residential)	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-28-005 Gurabo

Activity Title: RETAINING WALL

Activity Category:

Rehabilitation/reconstruction of other non-residential

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/01/2012

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$61,586.00
Total Budget	\$0.00	\$61,586.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of retaining wall

The raining event of September, 21-23, 2008 caused landslides, floods and the overflow of water bodies. These events caused erosion in the surrounding lands that requires immediate attention.

The proposed retaining wall will help to stabilize and regain control of the affected land . It will prevent the collapse of a road that runs along the affected area and mitigate damages from future raining events.

Location Description:

Census Tract: 210200; Block: 02

Publicly-owned Area

Sector Los Cruz, Celada Ward. Road PR 181 Km. 21

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



of buildings (non-residential)

0

0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-FC-28-006 Gurabo

Activity Title: RETAINING WALL

Activity Category:

Rehabilitation/reconstruction of other non-residential

Project Number:

08-DR-001

Projected Start Date:

06/01/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$65,792.90
Total Budget	\$0.00	\$65,792.90
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of retaining wall

The raining event of September, 21-23, 2008 caused landslides, floods and the overflow of water bodies. These events caused erosion in the surrounding lands that requires immediate attention.

The proposed retaining wall will help to stabilize and regain control of the affected land. It will also prevent the collapse of a house that is located near the affected area and mitigate damages from future raining events.

Location Description:

Tract: 210200 Block: 01

Publicly-owned Area

Sector Lomas Verdes, Hato Nuevo Ward. Road PR 944 Km. 0 Hm. 2

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-35-001 Juncos
Activity Title: STREET IMPROVEMENTS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF JUNCOS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF JUNCOS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The torrential rainfall caused by a severe storm in September 2008 provoked floods and caused damage and losses in Juncos. The project is repaving various roads in the Canta Gallo Sector of Juncos that were damaged by the accelerated erosion caused by the extreme rainfall. The project will provide assistance to 657 families of which 635 are of low and moderate income.

Location Description:

Census Tract: 500200; Block: 02
Mamey Ward Sector Canta Gallo
Total Proposed Beneficiaries: 657; Low: 635; Mod: 22

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/18314



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-FC-36-002 Lajas
Activity Title:	REHABILITATION OF SEVERELY DAMAGED BRIDGES

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF LAJAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAJAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF TWO SEVERELY DAMAGED BRIDGES AT LAJAS ARRIBA, CANDELARIO AND PARIS WARDS. This project consists of the repair of two existing bridges damaged by the September 21-23 rains and floods in the Lajas Arriba and Candelaria wards. These municipal bridges are severely damaged and present a safety hazard to the citizens that live in the area and those who use the roads to go to work or perform other errands.

Location Description:

Census Tract: 850200; Blocks: 01,02, 03, 04
 Census Tract: 850102; Blocks: 01, 04
 Publicly-owned Area.
 LAJAS ARRIBA, CANDELARIO AND PARIS WARDS.
 Total Proposed Beneficiaries: 6577; Low: 3625; Mod: 2952

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-FC-39-002 Las Piedras
Activity Title:	REPAVEMENT OF STREETS IN DIFFERENT WARDS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAVEMENT OF STREETS IN DIFFERENT WARDS AT THE MUNICIPALITY OF LAS PIEDRAS. The torrential rainfall that occurred from the 21-23 of September, 2008 caused damages in the municipality of Las Piedras. This project is directed at helping the city recover from the disaster and will fulfill the needs that have not been covered by FEMA. There are several sectors within the municipality where the roads have been severely damaged due to the rain. The project will consist of repaving these extremely damaged sections of road that serves 7,581 citizens.

Location Description:

Census tract: 190102; Blocks: 01, 02
 Census tract: 190301; Blocks: 03
 Publicly-owned Area
 Collores Ward Sector Los Bonilla; Collores Ward Sector Monche Alicea; Montones Ward Sector Maldonado; Montones Ward Sector Los Troarios; Montones Ward Sector Encarnacion Diaz; Quebradas Arenas Ward Sector Frente al Parque AA
 Total Proposed Beneficiaries: 7581; Low: 5098; Mod: 2483

Activity Progress Narrative:

Projects are in planning and initial coordination in the Municipality. Also, considering reprogramming funds



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/22878

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DR-FC-44-002 Maunabo
Activity Title: REPAVEMENT OF STREETS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Local Government, municipality of Maunabo

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF MAUNABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAVIMENT 26,040 LINEAR FEET OF SEVERELY DAMAGED STREETS IN QUEBRADA ARENAS WARD OF MUNICIPALITY OF MAUNABO.

Location Description:

QUEBRADA ARENA WARD (Vista Alegre, La Pica (Interior), El pueblito, Los Sanchez, El Apollo 11, Bao, La Escuelito and Los Acevedo Sectors).

Total Proposed Beneficiaries: 2052; Low: 1167; Mod: 885

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/26040



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-47-002 Naguabo
Activity Title: REPAVEMENT OF STREETS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Naguabo

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$247,309.21
Total Budget	\$0.00	\$247,309.21
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Municipality of Naguabo	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAVEMENT OF 73,088 LINEAR FEETS OF MUNICIPAL ROADS.
 This project consists of the repavement of Municipal roads heavily deteriorated and affected by the rainfalls of September 21-23, 2008. The streets are municipal streets and are the main access roads for the residents of Naguabo. The municipality has repaired these roadways in an attempt to control the deterioration. However, the deterioration of the roadway was accelerated due to the torrential rainfall that fell in September. Many of the roadways to be repaired are located in communities that were isolated as a result of the storm.

Location Description:

Census tract: 170100; Blocks: 01, 03, 04
 Census tract: 170300; Blocks: 04
 Census tract: 170200 Blocks: 01,02
 Publicly-owned Area.
 Mariana Ward, Duque Ward, Maizales Ward, Hucares Ward, Rio Blanco Ward
 Total Proposed Beneficiaries: 8394; Low: 6017; Mod: 2377

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/73088

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-60-001 Santa Isabel

Activity Title: REPAVEMENT OF STREETS

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

SANTA ISABEL

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$399,999.95
Total Budget	\$0.00	\$399,999.95
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SANTA ISABEL	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REPAVEMENT OF MUNICIPAL ROADS AT SANTA ISABEL. STREETS BEING ADDRESSED WILL BE PAVED OR RESURFACED, AND OTHER IMPROVEMENTS WILL BE MADE TO PREVENT SERIOUS FLOODING IN THE FUTURE. WITHOUT THE IMPROVEMENTS, SANTA ISABEL RESIDENTIAL AREA WILL CONTINUE TO FLOOD AND LIMITING ACCESS.

The torrential rainfall caused by a severe storm in September 2008 accelerated the deterioration of roads in various wards throughout the municipality of Santa Isabel. The affected roads are main access roads for the residents. This project will consist of repaving the municipal roads that were severely damaged and affected by the rainfalls of the storm. The project will be of benefit to residents of low and moderate income.

Location Description:

Census Tract: 953600; Blocks: 01, 02, 03
JAUCA I, DESCALABRADO AND FELICIA II WARDS, SANTA ISABEL.
Total Proposed Beneficiaries: 5363; Low: 3006; Mod: 2357

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality. Also, started procurement process.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/10666

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DR-FC-62-001 Utuado

Activity Title: IMPROVEMNETOF PLUVIAL INFRASTRUCTURE

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

08-DR-001

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/01/2010

Projected End Date:

12/31/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF UTUADO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$247,309.21
Total Budget	\$0.00	\$247,309.21
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF UTUADO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

IMPROVEMENT PLUVIAL INFRASTRUCTURE AND UNDERGROUND IN DIFFERENT WARDS OF UTUADO. THE RESIDENTIAL AREA BEING ADRESSED FRECUENTLY FLOODS DUE TO INADEQUATE STORM DRAINS.THIS ACTIVITY CONSISTS OF UPGRADING CURRENT PLUVIAL FACILITIES TO BETTER HANDLE STORM WATER RUNOFF. The torrential rains brought on by a severe weather disturbance in September 2008 affected the pluvial infrastructure in Caonillas Arriba Ward in the municipality of Utuado. This project will improve the pluvial infrastructure system. In addition, retaining walls and head walls will be constructed to prevent the effects of flooding. To complete the project the municipality will also repave at the sites.

Location Description:

Census Tract: 956900; Block: 03
CAONILLAS ARRIBA WARDS, MUNICIPALITY OF UTUADO.
Proposed Beneficiaries: 1334; Low: 911; Mod: 423

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/11588

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-66-001 Villalba

Activity Title: PAVEMENT AND ROAD IMPROVEMENT

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

VILLALBA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF VILLALBA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PAVE, REPAIR AND IMPROVE ROADS AND PLUVIAL DRAINAGE IN DIFFERENT WARDS OF THE MUNICIPALITY. THE TORRENTIAL RAINS BROUGHT ON BY A SEVERE WEATHER DISTURBANCE IN SEPTEMBER 2008 CAUSED ASPHALT TO BE ERODED AND DAMAGED IN VARIOUS SECTORS THROUGHOUT THE MUNICIPALITY OF VILLALBA. THIS PROJECT CONSISTS IN THE REPAIR AND IMPROVEMENT OF RURAL ROADS, CLEANING AND GRUBBING, REPLACEMENT OF ROADWAY BASE WITH A-2-4 COURSE MATERIAL AND ASPHAL PAVIMENT TYPE VB SURFACE 2 INCH THICKNESS.THE MUNICIPALITY WILL REPAVE THE ROADS IN THE SECTIONS THAT WERE DAMAGED BY THE RAINFALL. THE PROJECT WILL BE OF BENEFIT TO RESIDENTS OF LOW AND MODERATE INCOME.

Location Description:

Census Tract: 720502; Blocks: 01, 02
Census Tract: 720100; Blocks: 01,02,03,04
Census Tract: 720300; Blocks: 01,02,03,04
Census Tract: 720501; Blocks: 01,02,03,04
Census Tract: 720400; Blocks: 01,02,03,04
Villalba Ward, Villalba Abajo Ward, Vacas Ward, Villalba Arriba Ward, Hato Puerco Arriba Ward, Caonillas Arriba Ward
Total Proposed Beneficiaries: 19883; Low: 12201; Mod: 7682



Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/11680

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-67-002 Yabucoa
Activity Title:	REHABILITATION OF BRIDGES

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/25/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YABUCOA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YABUCOA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city of Yabucoa has several bridges within the municipality that are severely damaged. The torrential rainfall caused by a severe storm in September 2008 exacerbated the problem of the bridges and if they are not repaired it will risk the lives of the families and community members that use them daily. These projects are to protect the health, security and wellbeing of the community. They will assist the municipality in its recovery from the disaster.

Location Description:

SECTOR HERRADURA, SECTOR EL VEINTE PRIMERO, SECTOR EL VEINTE FINAL, GUAYABOTA WARD; SECTOR SODOMA, SECTOR VIEQUES, CALABAZA WARD. MUNICIPALITY OF YABUCOA.
 Census Tract/Block: 9508(2);9508(3);950700(1);950700(1);950700(1)
 Proposed Beneficiaries: Proposed Total=7051 Low=5049 Mod=2002

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-68-001 Yauco
Activity Title:	DESIGN AND CONSTRUCTION OF BRIDGE

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
06/01/2010

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF YAUCO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$156,001.85
Total Budget	\$0.00	\$156,001.85
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND CONSTRUCTION OF SOME BRIDGES AT SUSUA ALTA WARD, MUNICIPALITY OF YAUCO. THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT SUSUA ALTA WARD WILL REMAIN UNPROTECTED. THE SUSUA ALTA COMMUNITY IS COMPOSED OF APPROXIMATELY 346 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL ELIMINATE FLOODING RISK IN THE AREA. THE HOUSING UNITS LOCATED IN THE AREA WILL BE PERMANENTLY SAFE OF THE ACTUAL RISK. THE PROJECT WILL PROVIDE A SAFE ACCESS ROUTE FOR RESIDENTS AND PROMOTE THE CREATION OF SMALL BUSINESSES THAT WILL SUPPORT ECONOMIC

Location Description:

SUSUA ALTA WARD, MUNICIPALITY OF YAUCO.
Proposed Beneficiaries: Proposed Total=1039 Low=632 Mod=407
Census Tract/Block: 750201(2)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/277

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-68-002 Yauco
Activity Title:	DESIGN FOR CONSTRUCTION OF BRIDGE

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
06/01/2010

Projected End Date:
12/25/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF YAUCO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$73,400.00
Total Budget	\$0.00	\$73,400.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND CONSTRUCTION OF ONE BRIDGE AT QUEBRADA BERRENCHIN, ALMACIGO WARD, MUNICIPALITY OF YAUCO. THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA ATALMACIGO BAJO WARD, WILL REMAIN UNPROTECTED. THE BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO THE ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL ELIMINATE FLOODING RISK IN THE AREA. THE HOUSING UNITS LOCATED ON THAT AREA WILL BE PERMANENTLY PROTECTED. THE PROJECT WILL PROVIDE SAFE ACCESS TO THE RESIDENTS AND PROMOTE THE CREATION OF SMALL BUSINESSES THAT WILL SUPPORT ECONOMIC GROWTH IN THE AREA.

Location Description:

QUEBRADA BERRENCHIN SECTOR, ALMACIGO BAJO WARD, YAUCO.
Proposed Beneficiaries: Proposed Total=187 Low=130 Mod=57
Census Tract/Block: 750400(2)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/21

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-68-003 Yauco
Activity Title:	DESIGN FOR CONSTRUCTION OF BRIDGE

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
08-DR-001

Project Title:
INFRASTRUCTURE

Projected Start Date:
06/01/2010

Projected End Date:
12/31/2012

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF YAUCO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$53,500.00
Total Budget	\$0.00	\$53,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND CONSTRUCTION OF BRIDGES AT SECTOR SANTA CLARA, RIO PRIETO WARD, MUNICIPALITY OF YAUCO. THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT NEARBY RESIDENTIAL AREAS. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA ATRIO PRIETO WARD WILL CONTINUE WITHOUT PROTECTION. THE RIO PRIETO COMMUNITY IS COMPOSED OF APPROXIMATELY 282 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO THE ELEVATION OF SITE TERRAIN OR ANY OTHER TYPES OF INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL AVOID FUTURE FLOODING RISKS IN THE AREA.THE HOUSING UNITS LOCATED IN THE AREA WILL BE PERMANENTLY PROTECTED. THE PROJECT WILL PROVIDE SAFE ACCESS TO THE RESIDENTS AND PROMOTE THE CREATION OF SMALL BUSINESSES THAT WILL SUPPORT ECONOMIC GROWTH IN THE AREA.

Location Description:

SANTA CLARA SECTOR AT RIO PRIETO WARD, MUNICIPALITY OF YAUCO.
Proposed Beneficiaries: Proposed Total=847 Low=754 Mod=93
Census Block/Track: 750101(1)

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/257

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-DR-002 / HOUSING

Grantee Activity Number: 08-DR-AB-25-001 Guanica
Activity Title: REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 08-DR-002

Projected Start Date:
 06/01/2010

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 HOUSING

Projected End Date:
 06/29/2012

Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF GUANICA

Overall

Apr 1 thru Jun 30, 2010

To Date



Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUANICA2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 20 SINGLE HOUSING IN DIFFERENT WARDS OF THE MUNICIPALITY OF GUANICA AS FOLLOW; ARENA, CAÑO, CARENERO, CIENAGA, ENSENADA, PUEBLO, MONTALVA AND SUSUA. TO IMPROVED RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.
This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

ARENA, CAÑO, CARENERO, CIENAGA, ENSENADA, PUEBLO, MONTALVA AND SUSUA BAJA WARDS AT THE MUNICIPALITY OF GUANICA.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/10	0/20	0
# Owner Households	0	0	0	0/10	0/10	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources





Grantee Activity Number:	08-DR-AB-27-001 Guayanilla
Activity Title:	REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF GUAYANILLA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Between the 21 and 23 of September 2008, the municipality of Guayanilla received about 17.9 inches of rain. This event caused floods and landslides that affected several homes in the targeted wards. The proposed project will assist in the rehabilitation of 13 houses that were affected by the aforementioned events. The assistance will consist in the following: a) replacement of affected floors, walls and sealing; b) removal of structural barriers; c) replacement of affected doors and windows; d) reparation of electrical and water systems and; e) roof sealing. The municipality will request additional information to verify that the requested rehabilitations are related to a natural disaster.

Location Description:

Boca Ward; Pueblo Ward; Indios Ward; Jagua Tuna Ward; Quebradas Ward; Sierra Baja Ward.

Activity Progress Narrative:

Fund delegation Agreement with OCAM was signed.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/10	0/20	0
# Owner Households	0	0	0	0/10	0/10	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DR-AB-28-005 Gurabo

Activity Title: HOUSING REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DR-002

Projected Start Date:

06/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GURABO

Overall

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

HOUSING REHAB

Location Description:

GURABO MUNICIPALITY

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-AB-35-002 Juncos
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 08-DR-002

Projected Start Date:
 06/01/2010

Benefit Type:
 Direct (HouseHold)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 HOUSING

Projected End Date:
 06/29/2012

Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF JUNCOS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF JUNCOS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 4 SINGLE HOUSING OCCUPIED BY OWNERS LOW AND MODERATE INCOME AT JUNCOS MUNICIPALITY TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

LA CEIBA SECTOR, CEIBA NORTE WARD, JUNCOS

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/2	0/4	0
# Owner Households	0	0	0	0/2	0/2	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-44-001 Maunabo
Activity Title:	REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF MAUNABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF MAUNABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 20 SINGLE HOUSING IN DIFFERENT WARDS AT THE MUNICIPALITY OF MAUNABO TO IMPROVEMENT RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

CALZADA, EMAJAGUA, TALANTE, LIZAS, MATUYAS, MATUYAS BAJO, PUEBLO AND PALO SECO WARDS AT MUNICIPALITY OF MAUNABO.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/10	0/10	0/20	0	
# Owner Households	0	0	0	0/10	0/10	0/20	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-47-001 Naguabo
Activity Title: REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF NAGUABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$238,450.00
Total Budget	\$0.00	\$238,450.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF NAGUABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 13 SINGLE HOUSING FOR LOW AND MODERATE FAMILIES AT THE MUNICIPLITY OF NAGUABO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

MARIANA, DUQUE, MAIZALES, RIO BLANCO, PEÑA POBRE, DAGUAO, HUCARES,SANTIAGOY LIMA, PUEBLO AND RIO WARDS, AT THE MUNICIPALITY OF NAGUABO.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Housing Units	0	0/13
# of Singlefamily Units	0	0/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/7	0/6	0/13	0
# Owner Households	0	0	0	0/7	0/6	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-AB-50-001 Patillas
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/29/2012

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Municipality of Patillas

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Municipality of Patillas	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 20 SINGLE HOUSING UNITS AT DIFFERENT WARDS, MUNICIPALITY OF PATILLAS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

MUÑOS RIVERA, QUEBRADA ARRIBA, MARIN, MULAS, CACAO ALTO, CACAO BAJO, MAMEY, PUEBLO, POLLOS, BAJO, APEADERO, JACABOA, RIOS, GUARDARRAYA AND JAGUAL WARDS.

Activity Progress Narrative:

Projects are in the planning process and initial coordination phase in the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/10	0/20	0
# Owner Households	0	0	0	0/10	0/10	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-AB-58-001 San Lorenzo
Activity Title:	CONSTRUCTION OF NEW REPLACEMENT HOUSING UNITS

Activity Category:
Construction of new replacement housing

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/29/2012

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF SAN LORENZO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN LORENZO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF 8 NEW REPLACEMENT HOUSING TO BE OCCUPIED BY 8 LOW AND MODERATE INCOME OWNERS AT MUNICIPALITY OF SAN LORENZO. FAMILIES ARE BEING RELOCATED FROM A FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD. The municipality employee's carried out the demolition and cleanup of housing units.

Location Description:

PUEBLO, CERRO GORDO, QUEBRADA HONDA, QUEBRADA ARENAS, QUEMADOS, JAGUAL AND FLORIDA WARDS. MUNICIPALITY OF SAN LORENZO.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality. Also, started procurement process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/4	0/4	0/8	0
# Owner Households	0	0	0	0/4	0/4	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-AB-62-001 Utuado
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/29/2012

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF UTUADO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF UTUADO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 15 SINGLE HOUSING UNITS FOR LOW AND MODERATE HOUSEHOLD AT THE MUNICIPALITY OF UTUADO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE. AVERAGE REHABILITATION COST ARE \$18,000.00 PER UNITS.

Location Description:

LOCAL GOVERMENT AREA; ANGELES, ARENAS, CAGUANA, CANIACO, CONSEJO, DON ALONZO, GUAONICO, LAS PALMAS, LIMON, MAMEYES, PASO PALMAS, RONCADOR, SABANA GRANDE, SALTO ABAJO, SALTO ARRIBA, SANTA ROSA, SANTA ISABEL, TETUAN, PUEBLO AND VIVI ABAJO-ARRIBA WARDS. MUNICIPALITY OF UTUADO.

Activity Progress Narrative:

Projects are in planning and initial coordination in the Municipality. Also, the Municipality began the beneficiary evaluation process.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/7	0/15	0
# Owner Households	0	0	0	0/8	0/7	0/15	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-AB-68-002 Yauco
Activity Title: New Construction/Acquisition of housing units

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 08-DR-002
Projected Start Date:
 06/01/2010
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 HOUSING
Projected End Date:
 06/29/2012
Completed Activity Actual End Date:

Responsible Organization:
 MUNICIPALITY OF YAUCO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

ACQUISITION/New Construction OF 6 SINGLE HOUSING UNITS TO REPLACEMENT HOUSEHOLD AFFECTED BY FLOOD AT THE MUNICIPALITY OF YAUCO.THIS FAMILIES ARE BEING RELOCATED FROM FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD.

This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

Location Description:

DIEGO HERNANDEZ AND PUEBLO WARDS, YAUCO.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	08-DR-FC-25-001 Guanica
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08-DR-002

Projected Start Date:
06/01/2010

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
06/29/2012

Completed Activity Actual End Date:

Responsible Organization:
MUNICIPALITY OF GUANICA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$140,498.90
Total Budget	\$0.00	\$140,498.90
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUANICA2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 5 SINGLE HOUSING UNITS AT SUSUA WARD TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS RPONE TO DAMAGE.

Location Description:

LA JOYA COMMUNITY AT SUSUA WARD, GUANICA.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/2	0/5	0
# Owner Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-FC-27-001 Guayanilla
Activity Title:	REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08-DR-002

Projected Start Date:

06/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUAYANILLA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$160,000.00
Total Budget	\$0.00	\$160,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Between the 21 and 23 of September 2008, the municipality of Guayanilla received about 17.9 inches of rain. This event caused floods and landslides that affected several homes in the targeted wards. The proposed project will assist in the rehabilitation of 7 houses that were affected by the aforementioned events. The assistance will consist in the following: a) replacement of affected floors, walls and sealing; b) removal of structural barriers; c) replacement of affected doors and windows; d) reparation of electrical and water systems and; e) roof sealing. The municipality will request additional information to verify that the requested rehabilitations are related to a natural disaster.

Location Description:

Pueblo Ward; Magas Arriba Ward; Quebradas Ward; Consejo Ward.

Activity Progress Narrative:

Fund delegation Agreement with OCAM was signed.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/2	0/5	0
# Owner Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-DR-FC-28-007 Gurabo

Activity Title: Housing Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2012

Projected End Date:

12/31/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF GURABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing Rehab by owners:

Rehabilitation of houses affected by flooding and landslides caused by raining event of September, 21-23, 2008. The houses to be assisted are owned and occupied by low and moderate income families.

The proposed project will rehabilitate and correct any condition that threatens the health and safety of the occupants and neighborhood of houses that were affected by a natural disaster. Additional documentation will be required to validate that the damages were caused by a natural disaster and that the solicitors meets the low and moderate income requirement.

Future damages will be prevented by the adoption of a mitigation plan and actions that will benefit the homeowner's property.

Location Description:

Census Tract: 210100; Blocks: 01, 02

Census Tract: 210200; Blocks: 01, 02, 04

Census Tract: 210300; Blocks: 01, 02, 03, 04

Census Tract: 210400; Blocks: 01, 02, 04

Census Tract: 210501; Blocks: 02, 03, 04

Census Tract: 210502; Blocks: 02

Masas Ward; Quebrada Infierno Ward; Celada Ward; Hato Nuevo Ward; MameyWard; Pueblo Ward; Rincon Ward; Jaguas Ward; Jaguar Ward and Navarro Ward.



Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/4	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/4	
# of Singlefamily Units	0		0/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/2	0/4	0
# Owner Households	0	0	0	0/2	0/2	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-35-002 Juncos
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/29/2012

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF JUNCOS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF JUNCOS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 3 SINGLE HOUSING UNITS AT THE MUNICIPALITY OF JUNCOS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

SECTOR LA CEIBA, CEIBA NORTE WARD, JUNCOS

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/1	0/3	0
# Owner Households	0	0	0	0/2	0/1	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	08-DR-FC-39-001 Las Piedras
Activity Title:	REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 8 SINGLE HOUSING UNITS AT DIFFERENT WARDS OF THE MUNICIPALITY OF LAS PIEDRAS TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

BOQUERON,CEIBA,COLLORES,EL RIO,PUEBLO,MONTONES,QUEBRADA ARENA AND TEJAS WARDS. LAS PIEDRAS.

Activity Progress Narrative:

Projects are in the planning process and initial coordination phase in the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/4	0/4	0/8	0
# Owner Households	0	0	0	0/4	0/4	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-44-001 Maunabo
Activity Title:	REHABILITATION OF HOUSING

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Local Government,municipality of Maunabo

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF MAUNABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 10 SINGLE HOUSING UNITS AT QUEBRADA ARENA WARD AT THE MUNICIPALITY OF MAUNABO TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE.

Location Description:

QUEBRADA ARENA WARD AT MAUNABO MUNICIAPLITY

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-47-001 Naguabo
Activity Title: REHABILITATION OF HOUSING

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 08-DR-002

Project Title:
 HOUSING

Projected Start Date:
 06/01/2010

Projected End Date:
 06/29/2012

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF NAGUABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF NAGUABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 10 SINGLE HOUSING UNITS FOR LOW AND MODERATE INCOME FAMILIES TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE AT THE MUNICIPALITY OF NAGUABO.

Location Description:

MARIANA,DUQUE,MAIZALES,RIO BLANCO,PEÑA POBRE,DAGUAO,HUCARES,SANTIAGO Y LIMA,PUEBLO AND RIO WARDS. NAGUABO.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Singlefamily Units	0	0/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	0/5	0/10	0
# Owner Households	0	0	0	0/5	0/5	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-50-001 Patillas

Activity Title: Construction of new replacement housing

Activity Category:

Construction of new replacement housing

Activity Status:

Under Way

Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Municipality of Patillas

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Municipality of Patillas	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF FIVE (5) PRE-FABRICATE HOUSING AT DIFFERENT WARDS OF THE MUNICIPALITY OF PATILLAS. THE IMPROVEMENT ARE TO BUILT PRE-FSBRICATE HUOSES IN CONCRETE FOR REPLACE THE HOMES THAT WERE DESTROYED BY DISASTER THE PASS THROUGH DURING SEPTEMBER 20TH TO THE 23TH OF 2008. FIRST AND ONLY PHASE.

Location Description:

MUNICIPALITY AREA,PATILLAS (Munoz Rivera, Quebrada Arriba, Marin, Mulas, Cacao Alto, Cacao Bajo, Mamey, Pueblo, Pollos, Bajo, Apeadero, Jacoboa, Rios, Guardarraya and Jagual Wards).

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/2	0/5	0
# Owner Households	0	0	0	0/3	0/2	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 08-DR-FC-58-001 San Lorenzo
Activity Title: CONSTRUCTION OF NEW REPLACEMENT HOUSING

Activity Category:
 Construction of new replacement housing

Activity Status:
 Under Way

Project Number:
 08-DR-002

Project Title:
 HOUSING

Projected Start Date:
 06/01/2010

Projected End Date:
 06/29/2012

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF SAN LORENZO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN LORENZO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONSTRUCTION OF 4 NEW REPLACEMENT HOUSING FOR LOW AND MODERATE INCOME OWNERS AT THE MUNICIPALITY OF SAN LORENZO. THE FAMILIES ARE BEING RELOCATED FROM A FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD. The municipality employee's carried out the demolition and cleanup of housing units.

Location Description:

HATO AND PUEBLO WARDS. SAN LORENZO.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality. Also, started procurement process.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/2	0/4	0
# Owner Households	0	0	0	0/2	0/2	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	08-DR-FC-67-001 Yabucoa
Activity Title:	REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
08-DR-002

Project Title:
HOUSING

Projected Start Date:
06/01/2010

Projected End Date:
06/29/2012

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF YABUCOA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YABUCOA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION OF 9 SINGLE HOUSING UNITS FOR LOW AND MODERATE INCOME HOSEHOLD TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE. AT THE MUNICIPALITY OF YABUCOA.

Location Description:

AGUACATE, CALABAZAS, CAMINO NUEVO, GUAYABOTA, JACANA, JUAN MARTIN, LIMONES, PLAYA, TEJAS AND YABUCOA-PUEBLO. MUNICIPALITY OF YABUCOA.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/6	0/3	0/9	0	
# Owner Households	0	0	0	0/6	0/3	0/9	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08-FC-DR-68-005 Yauco
Activity Title: Acquisition and rehabilitation

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DR-002

Projected Start Date:

11/17/2011

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YAUCO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$317,098.15
Total Budget	\$0.00	\$317,098.15
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 4 units for housing to replace the house of four families affected by storm.

Location Description:

Astillas Sector Diego Hernandez ward; Nueva Vida Sector Susua Baja and Pueblo ward.

Activity Progress Narrative:

Projects are in planning process and initial coordination in the Municipality.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-DR-003 / STATE ADMINISTRATION

Grantee Activity Number:	08-DR-State-ADM
Activity Title:	STATE ADMINISTRATION

Activity Category:

Administration

Project Number:

08-DR-003

Projected Start Date:

09/17/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

STATE ADMINISTRATION

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

OFFICE OF COMMISSIONER OF MUNICIPAL AFFAIRS

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2010

N/A

To Date

\$449,572.26

Total Budget

\$0.00

\$449,572.26

Total Obligated

\$0.00

\$0.00



Administration

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF ADJUNTAS

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2010

N/A

To Date

\$17,291.24

Total Budget

\$0.00

\$17,291.24

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

MUNICIPALITY OF ADJUNTAS

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

LOCAL GOVERNMENT,FEDERAL PROGRAMS ADMINISTRATION COST.

Location Description:

OFFICE OF FEDERAL PROGRAMS MUNICIPALITY OF ADJUNTAS

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-07-LocalGovAdm Arroyo
Activity Title:	Local Government Federal Program Adm

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF ARROYO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF ARROYO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION. MUNICIPALITY OF ARROYO.

Location Description:

OFFICE OF FEDERAL PROGRAMS MUNICIPALITY OF ARROYO.

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-25-LocalGovAdm Guanica
Activity Title: Local Government federal Program administration

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUANICA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUANICA2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

FEDERAL PROGRAM AT THE MUNICIPALITY OF GUANICA.

Activity Progress Narrative:

Projects are in the planning process and initial coordination phase by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-27-LocalGovAdm Guayanilla
Activity Title:	Local Government Federal Program Administration

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF GUAYANILLA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM AT MUNICIPALITY OF GUAYANILLA.

Activity Progress Narrative:

Fund Delegation Agreement was signed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-28-LocalGovAdm Gurabo

Activity Title: Local Government Federal Program

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF GURABO

Overall

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF GURABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-35-LocalGovAdmjuncos

Activity Title: Local Government Federal Program

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF JUNCOS

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2010

N/A

To Date

\$17,291.24

Total Budget

\$0.00

\$17,291.24

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 MUNICIPALITY OF JUNCOS

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-36-LocalGovAdmLajas
Activity Title: Local Government Federal Pogram

Activitiy Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF LAJAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAJAS2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-39-LocalGovAdm LasPiedras

Activity Title: Local Government Federal Program

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF LAS PIEDRAS

Overall

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF LAS PIEDRAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-44-LocalGovAdmMaunabo

Activity Title: Local Government Federal Program

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF MAUNABO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF MAUNABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-47-LocalGovAdm Naguabo

Activity Title: Local Government Federal Program

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF NAGUABO

Overall

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF NAGUABO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT FEDERAL PROGRAM ADMINISTRATION COST.

Location Description:

LOCAL GOVERNMENT FEDERAL PROGRAM

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-50-LocalGovAdm Patillas

Activity Title: Over all Local Gov.Administration

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

Municipality of Patillas

Overall

	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Municipality of Patillas	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-55-LocalGovAdmSabana Grande
Activity Title: LOCALGOVADM COST

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

07/15/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT ADMINISTRATION COST

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-56-LocalGovAdm Salinas
Activity Title: OVER ALL LOCALGOV ADMINISTRATION

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

MUNICIPALITY OF SALINAS

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SALINAS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION MUNICIPALITY OF SALINAS.

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

No administrative expenses this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-58-LocalGovAdm San Lorenzo
Activity Title: OVER ALL LOCALGOV ADMINISTRATION

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF SAN LORENZO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF SAN LORENZO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION.

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-60-LocalGovAdmSanta Isabel
Activity Title: Over all local Government Administration

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

SANTA ISABEL

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$4,000.00
Total Budget	\$0.00	\$4,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
SANTA ISABEL2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-62-LocalGovAdm Utuado
Activity Title:	OVER ALL LOCALGOVADMINISTRATION

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF UTUADO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF UTUADO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-66-LocalGovAdmVillalba

Activity Title: Over all Local Gov.Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

08-DR-004

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected Start Date:

06/01/2010

Projected End Date:

06/29/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

VILLALBA

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2010

N/A

To Date

\$19,511.49

Total Budget

\$0.00

\$19,511.49

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 MUNICIPALITY OF VILLALBA

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-67-LocalGovAdm Yabucoa
Activity Title: OVER ALL LOCALGOV ADMINISTRATION

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YABUCOA

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YABUCOA	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-68-LocalGovAdm Yauco
Activity Title: OVER ALL LOCALGOV ADMINISTRATION

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF YAUCO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF YAUCO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 08-DR-AB-69-LocalGovAdmHumacao
Activity Title: OVER ALL LOCAL GOV.ADMINISTRATIO

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

06/29/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF HUMACAO

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF HUMACAO	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION.

Location Description:

MUNICIPALITY AREA

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	08-DR-AB-71-LocalGovAdm Ponce
Activity Title:	OVER ALLLOCALGOV ADMINISTRATION

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

07/15/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF PONCE

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,291.24
Total Budget	\$0.00	\$17,291.24
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF PONCE	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

OVER ALL LOCAL GOVERNMENT ADMINISTRATION.

Location Description:

MUNICIPALITY OF PONCE

Activity Progress Narrative:

Projects are in planning process and initial coordination by the Municipality.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources

