

Grantee: Puerto Rico

Grant: B-08-DI-72-0001

January 1, 2017 thru March 31, 2017 Performance Report



Grant Number:

B-08-DI-72-0001

Obligation Date:**Award Date:****Grantee Name:**

Puerto Rico

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$29,982,887.00

Grant Status:

Active

QPR Contact:

Olga Ramos

LOCCS Authorized Amount:

\$29,982,887.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$29,982,887.00

Disasters:

Declaration Number

FEMA-1798-DR-PR

Narratives

Disaster Damage:

Disaster Damage:**REPORTED FEMA DAMAGES AND RECOVERY NEEDS RESULTING FROM FEMA DR-1798-PR**

The severe storm and flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island. Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico. The response of the government of Puerto Rico towards this event began with the commencement of the emergency and continued until recovery operations were initiated. The operations were devoted primarily to the protection of life and property. The recovery began as soon as the emergency conditions permitted the recovery operations to restore systems to normal. Short term recovery actions were taken to assess damages and to return normal life systems to operating standards. This action will continue until both short and long range operations are completed. Agencies and Departments of the local government continued functioning in their normal roles as required meeting the conditions generated by said emergency.

The Federal Emergency Agency and the Commonwealth of Puerto Rico delivered support to the affected individuals and business in their recovery process. As part of this process 36,159 homes were inspected to verify related damages, resulting in the approval of disaster relief funds under FEMA. The Disaster Recovery Centers (DRCS) provided assistance to 35,511 residents from the 26 disaster declared municipalities supporting them in the application process and providing information about the available disaster assistance programs. The small business administration (SBA) issued 7,453 low interests, long term loan applications to home owners, renters and businesses of all sizes, to help repair or replace damaged personal property.

FUNDING RESOURCES FOR DISASTER RECOVERY**A. Severe Storm flooding DR-1798-PR**

As of April 21, 2009, as result of the September 21-23-2008 severe storms and flooding event the recovery efforts performed from both the Commonwealth of Puerto Rico and other Federal and Voluntary Agencies have resulted in the following:

- Individual and Household grant (IHP) program - A total of \$29,520,690.08 has been approved under the FEMA IHP. The IHP provides assistance to individuals and families to meet disaster related needs and necessary expenses by insurance, federal, commonwealth or voluntary agency disaster assistance programs. In the Housing Program (HP) out of 35,020 referrals 8,467 were found to be eligible and the amount of \$12,189,397.35 was approved

Recovery Needs:

Recovery Needs:**Severe storms, flooding, (FEMA-1798-DR-PR)**

These funds were appropriated under the Consolidated Security Disaster Assistance, and Continuing Appropriations Act 2005, to address mayor disaster declared by the President October 1, 2008.

During the three day period of September 21-23, 2008, parts of Puerto Rico suffered from one of the most catastrophic flooding events of the season to date. The flooding affected many municipalities island wide. The torrential rainfall resulted in severe flooding to rivers, streams, and roads, causing sinkholes, land/mudslides, and structural collapses mainly across the southern half of the island. Specifically, the heaviest rainfall, and most severe effects, occurred across the municipalities of Cabo Rojo,



Guayama, Humacao, Patillas, Ponce, and Yabucoa, where in some locations, totals approaching 30 inches of rainfall fell in a three-day period, ending at 8 am Tuesday, September 23, 2008.

The heavy rainfall and subsequent flooding were a direct result of a large tropical disturbance that moved slowly west across the island. On occasion, tropical disturbances may develop into tropical depressions and, upon further intensification, get named by named by the National Hurricane Center (NHC) as a tropical storm and/or hurricane. While the National Weather Service (NWS) in San Juan and the NHC closely monitored the system for possible organization into a named storm, multiple reconnaissance flights flown through the disturbance revealed no closed, low-level surface circulation, which was needed to satisfy the definition of a tropical depression. It was not until 5 pm Thursday, September 25, 2008 when the system, located about 380 miles north northwest of San Juan, Puerto Rico, was named Tropical Storm Kyle.

The strongest effects of the tropical disturbance were first felt in Puerto Rico on Sunday, September 21, 2008. The most intense rainfall occurred in the 24-hour period starting at 8 am Sunday, September 21, 2008 through 8 am September 22, 2008, with the highest rainfall rates occurring during the overnight hours from sunset on Sunday to sunrise on Monday. The largest rainfall amounts for the 24-hour period ending 8 am Monday, September 22, 2008 were 22.03 inches in Patillas, 20.00 inches in Guayama, 16.00 inches in Cabo Rojo, 14.83 inches in Yabucoa, and 10.81 inches in Ponce. For the combined three-day period, some of these numbers increase further with 29.83 inches in Patillas, 21.86 inches in Yabucoa, 20.52 inches in Ponce, and 17.82 inches in Cabo Rojo. Lesser, but just as significant, amounts, ranging from 5-15 inches of rain, fell across much of the island. The torrential rainfall seen across the island was immediately seen across the extensive river network in Puerto Rico. Some rivers, including the Río Gurabo, saw water levels rise in excess of 25 feet in less than 12 hours. Parts of the island that were spared the worst of the rain included the northern and northwestern coast, where only moderate rain showers were experienced.

The total rainfall amounts recorded from this event are unique in that the 29.83 inches seen in Patillas exceeds the weekly rainfall of 27.13 inches measured in Juana Díaz during the October 1985 flood event. The 24-hour rainfall totals ending at 8 am Monday,

Recovery Needs:

g the municipalities of Patillas and Guayama, exceeded 200-year 24-hour rainfall totals. Specifically for Patillas, the recorded rainfall amount approaches the 500-year 24-hour rainfall totals. Along the southwestern section of the island, Cabo Rojo's 24 hour rainfall also exceeded the 100-year return period. Across the southern municipalities of Puerto Rico, Ponce and Yauco's 24-hour rainfall rates exceeded the 10-year 24-hour rainfall totals, Juana Díaz exceeded the 25-year rainfall totals, and Yabucoa, along the southeast coast, exceeded the 25-year rainfall totals.

The resultant flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island.

Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico.

Accordingly to the allocation method for CDBG Disaster Recovery Enhancement Fund (DREF) each granted state must demonstrate that it will have additional unmet needs toward which disaster recovery CDBG funds can be used after the existing allocations have been exhausted.

Puerto Rico was originally granted with an allocation of \$17,982,887. Our examination concluded that a total of \$899,144.35[1][1] was budgeted for planning and administration costs to be incurred by OCMA and sub grantees. The other \$17,083,742.65 was fully appropriated for eligible activities[2][2]. The OCMA have the evidence to sustain the eligibility of every activity approved to participating municipalities under this appropriation.

Therefore, Puerto Rico is totally qualified for the dollar-for-dollar match for the amount of \$15 million, as explained by HUD's assumptions. The excess of \$15 million (\$2,083,742.65) will be taken into consideration for a proportional distribution of DREF remaining funds. It is necessary to know the available balance of the DREF and the excess for each granted state to be able to specify the final pro-rata share amount that corresponds to Puerto Rico.

The funds appropriated to Puerto Rico will be used for the purposes that qualify as eligible activities and sub grantees further will submit to OCMA under Action Plan Amendment to DRGR. OCMA will consider sub grantees performance, usage and necessity of additional funds for proposal qualification and contract fulfillment. Also will recommend and evaluate any solicitation by participating municipalities submitted for the preparation and establishment of forward-thinking land use plans, buyout programs, individual mitigation measures and modern disaster-resistant building codes.

As required by HUD, with respect to Federal Register Notice 74-FR-41146, the Office of the Commissioner of Municipal Affairs is hereby notified that the following information is being provided to the Office of the Commissioner of Municipal Affairs:

Recovery Needs:

/p>

DEMONSTRATION OF PROJECTED UNMET NEEDS

The participating municipalities will submit to the OCMA a detailed report of projected unmet needs that are related to their respective following qualified activities:

- A. Development and adoption of a forward-thinking land-use plan that will guide use of long-term recovery efforts and



- subsequent land-use decisions throughout the community and that reduces existing or future development in disaster-risk areas; and/or
- B. Floodplain or critical fire or seismic hazard area buyouts programs under an optional relocation plan that includes incentives so that families and private sector employers move out of areas at severe risk for a future disaster; and/or
- C. Individual mitigation measures (IMM) to improve residential properties and make them less prone to damage. If such activities are incorporated into the sub grantee's rehabilitation or new construction programs generally, the cost increment attributed to IMM will be the amount considered for the additional allocation, not the total construction amount budget; and/or
- D. Implementation of modern disaster resistant building codes, including but not limited to, training on new standards and code enforcement.

The unmet needs must be presented in the form of eligible activities and classified by its respective Disaster Recovery Enhancement Fund (DREF) categories. The specific DREF eligible activities adopted and accepted by the OCMA for each category will be:

- A. Forward-thinking land-use plan (up to \$13.5 million)
 - i. Land-use plan that reduces risk for the elaboration and implementation of defined rules, maps and adequate documentation for the establishment of land-use plans that prevents or evade risks of floods, seismic activity, or any other hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or
 - ii. Hazard mitigation plan(s) including the redaction and enacting of documentation for the enforcement of certain process that will provide resources and conditions that will reduce risk of hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or

Recovery Needs:

- bsp; housing) in the affected areas– This includes demolishing and rebuilding a housing unit on the same lot in likely the same manner. It also includes replacing an existing substandard manufactured-housing unit with a new or standard manufactured-housing unit.
- Specific Housing Activities Requirements
- v. Housing Rehabilitation- Units to be rehabilitated must comply with Housing Rehabilitation Standards. If housing units that will be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.

- 3. Infrastructure Activity Category - The municipalities may request CDBG funds for improvement to the municipal infrastructure qualified as right-of-way construction or rehabilitation of the following:
 - i. Flood and Drainage Facilities- This activity refers to the construction or rehabilitation of flood control or irrigation projects (e.g., retention ponds or catch basins).
 - ii. Sidewalks- this activity refers to the construction or rehabilitation of sidewalks. Sidewalk improvements include the installation of trash receptacles, trees, benches, and lighting.
 - iii. Street Improvements - this activity refers to the construction or rehabilitation of street projects that may include street drains, storm drains, curb and gutter work, tunnels, bridges, and the installation of street lights and signs.
 - iv. Water/Sewer Improvements - this category refers to the construction or rehabilitation of water and sewer installation or replacement of water lines, sanitary sewers, storm sewers, and fire hydrants.

All the other items related to the Competitive Allocation on the original recovery plan, remain the same.

AFFORDABLE RENTAL HOUSING ALLOCATION

The affordable rental housing activity requirements on the NOFA to reach the minimum amount of \$1,911,040 have been distributed among fourteen (14) municipalities that had requested less than 20% of the Basic Allocation as of November 7th 2011. Based on this parameter, the participating municipalities needed to include new activities that allow for affordable rental housing in their grant applications.

Recovery Needs:

- iii. Floodplain mapping for design and create maps and related graphics or visual explanations of floodplains so the authorities and communities are acknowledged of their risk (up to \$4.5 million of final DREF appropriations to PR).

- B. Buyout program (up to \$21 million of final DREF appropriations to PR)
 - i. Demolition to tear down any high risk building that actually endanger a community and relieve it from hazards (up to \$2 million of final DREF appropriations to PR); and/or
 - ii. Acquisition to gain possession of particular properties located on hazardous areas and prevents people of being endangered (up to the \$7.5 million of final DREF appropriations to PR); and/or



- iii. Relocation assistance (to buyout applicants into comparable housing) to move individuals or communities endangered by its actual location to a safe equivalent home, adopting the actual and future state price limits for low-income single and multifamily housing units^{[3][3]} (up to \$10 million of final DREF appropriations to PR); and/or
- iv. Project delivery cost incurred in order to complete any buyout transactions (up to \$1.5 million of final DREF appropriations to PR).

C. Individual Mitigation Measures (up to \$12 million of final DREF appropriations to PR)

- i. Elevation costs to be incurred or plans zonewithflodinriskbecause oitsevelup t\$3illin of final DREF appoprations to PR) and/or

Recovery Needs:

- ii. Sump pumps to help in the accumulated water removal and remedy dampness (up to \$500,000 final DREF appropriations to PR); and/or
- iii. Portion of drainage projects that reduces flood risk to non-residential properties (up to \$4.5 million of final DREF appropriations to PR); and/or
- iv. Landscaping that creates a "defensible space" in a fire-prone area (up to \$1.5 million of final DREF appropriations to PR); and/or
- v. Use of building materials that are fire-resistant or flood damage-resistant to prevent high risk of damages (up to \$1 million of final DREF appropriations to PR); and/or
- vi. Project delivery costs that can be attributed to an individual mitigation measure (up to \$1.5 million of final DREF appropriations to PR).

D. Modern disaster-resilient building codes (up to \$5.5 million of final DREF appropriations to PR)

- i. Hiring of code enforcement officials (up to \$2.5 million of final DREF appropriations to PR); and/or
- ii. Development or update of disaster-resilient building codes (up to \$1 million of final DREF appropriations to PR); and/or

Recovery Needs:

- iii. Development or updating of zoning, design, or development standards that are disaster-resilient (up to \$1 million of final DREF appropriations to PR); and/or
- iv. Training on enforcement of new codes and standards to provide proper training for enforcement officials and related professionals (up to \$1 million of final DREF appropriations to PR).

The final DREF appropriations to Puerto Rico will sum a 100% of total costs to be incurred in the mentioned eligible activities. The OCMA will evaluate and consider every proposal submitted by applicable participating municipalities to distribute the available funds in a correct manner and pursuing an optimum usage of them.

All activities are planned to commence at September 1st, 2010 and must be terminated before June 30th, 2014.

[1][1] \$449,572.31 for OCMA and the remaining amount was distributed to participating municipalities under basic allocation grant.
[2][2] None of the activities granted were for flood insurance neither for portion of drainage projects that reduces flood risk to non-residential properties.
[3][3] Revision enacted by law number 42, on 2009. New limits will began on June 26, 2011, as established by law number 66 of 2010.

GOVERNMENT OF PUERTO RICO
OFFICE OF THE COMMISSIONER OF MUNICIPAL AFFAIRS
ACTION PLAN FOR DISASTER RECOVERY 2008
Substantial Amendment
SEVERE STORMS AND FLOODING
(1798-DR-PR)

GRANT ALLOCATION FOR PUERTO RICO: \$17,982,887
CDBG DISASTER RECOVERY 2008 ACTION PLAN – SUBSTANTIAL AMENDMENT
BACKGROUND

In 2009 the Department of Housing and Urban Development (HUD), made additional CDBG funds available in specific counties nationwide for disaster relief funding. As administering agency for the CDBG funds, OCAM submitted its first Action Plan for Disaster Recovery Program funding to HUD in Spring 2009.

A HUD Notice issued February 13, 2009 (Federal Register /Vol. 74, No. 29) required an affordable rental housing minimum or set-aside per state, and also clearly defined eligible activities as:

"repair, rehabilitation, and reconstruction (including demolition, site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas where there is a demonstrated need as determined by the Secretary."

With this notice, states were required for the first time to have affordable rental housing as aet-(Federal Register/ Vol74, No. 156).&bs; HUDxpetsagtecvgalanseeradhediedin tectaleoraforad



Recovery Needs:

ble rental housing activities published in the Federal Register /Vol. 74, No. 29. In the case of Puerto Rico, the minimum amount established is \$1,911,040.

Priority consideration for all funding allocation under the rental housing program will be to assist otherwise qualifying projects that have sustained damages due to the storms and flooding or secondly that could positively benefit from rehabilitation work involving flood-proofing and related mitigation efforts that would serve to reduce or eliminate the impact of future such incidents.

METHOD OF DISTRIBUTION

Following all the requirements established on the NOFA, the Office of the Commissioner for Municipal Affairs is requesting the inclusion of the affordable rental housing activity to the Basic Allocation of the recovery plan, as follows:

1. All the participating municipalities that have not requested at least 20% of their Basic Allocation funds will have to include a new activity towards affordable rental housing on their proposals.
2. The municipalities required to include the affordable rental housing activity will have to appropriate no less than \$140,000 for such activity based on 35% of the Basic Allocation per municipality of \$400,000.
3.
 - A. Administration
The administrative costs will be shared by the state and the municipalities.
Administrative costs are available to a maximum of \$17,291.24 per municipality and \$449,572.26 to the State for a total of \$847,270.78 to cover all the expenses related to the management of the grant.
 - B. Basic Allocation - Grant Size Limit:
Up to a maximum of \$400,000 per municipality for a total of \$9,200,000.
 1. Eligible Activities - Disaster recovery funds can be used only for (1) Housing, (2) Affordable Rental Housing and (3) Infrastructure activities. Other CDBG eligible uses are not permitted under this plan.
 1. Housing Activity Category- If the municipality is interested in carrying out housing activities they must comply with the following:
 - i. Housing Rehab—rehabilitation of units affected as a direct result of the disaster(s).
 - ii. Acquisition of New or Existing unit- to relocate affected low and moderate income families as a direct result of the disaster(s).
 - iii. Construction of New Housing- to replace damaged or destroyed units as a direct result of the disaster(s).

Recovery Needs:

- tation- Units to be rehabilitated must comply with Housing Rehabilitation Standards. If housing units to be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.
- ii. Acquisition of Existing Housing must meet Housing Quality Standards - The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing.
 - iii. Construction of New Housing- The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing. A model plan for a new housing unit should be submitted with a requested proposal.
 - iv. Land acquisition is not considered under this grant.
2. Affordable Rental Housing (including public and other HUD-assisted housing)—A minimum amount is required to be allocated to this activity. The municipality must comply with the following:
 - i. Repair or Rehabilitation of units in the affected areas— it includes the rehabilitation of existing structures, including substantial rehabilitation that would bring the property to meet local standards and building codes. Reconciliation of other HUD-assisted and



Recovery Needs:

- pgt:2. Arroyo
- 3. Cabo Rojo
- 4. Guánica
- 5. Gurabo
- 6. Humacao
- 7. Lajas
- 8. Las Piedras
- 9. Naguabo
- 10. Ponce
- 11. Santa Isabel
- 12. Yauco
- 13. Sabana Grande
- 14. Maunabo

The following table shows the exercise to determine the municipalities that need to comply with this amendment:

DISASTER RECOVERY 2008 PERFORMANCE (Nov. 7, 2011)

Municipality/	Basic Allocation/	BA Expended/	Requisitions/	Unexpended BA/	BA Spending /	Affordable Renting
			In-Transit	Balance	Level	Allocation
Adjuntas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Arroyo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Cabo Rojo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Guánica	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Gurabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Humacao	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Lajas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Las Piedras	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Naguabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Ponce	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Santa Isabel						

Recovery Needs:

	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Yauco	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Sabana Grande	\$400,000.00	\$-	\$11,379.08	\$388,620.92	3%	\$140,000.00
Maunabo	\$400,000.00	\$64,600.00	\$-	\$335,400.00	16%	\$140,000.00
San Germán	\$400,000.00	\$111,722.89	\$11,000.00	\$277,277.11	31%	
Patillas	\$400,000.00	\$164,076.83	\$-	\$235,923.17	41%	
Guayanilla	\$400,000.00	\$199,493.10	\$-	\$200,506.90	50%	
Juncos	\$400,000.00	\$170,743.24	\$63,378.00	\$165,878.76	59%	
Villalba	\$400,000.00	\$276,270.00	\$10,450.00	\$113,280.00	72%	
Yabucoa	\$400,000.00	\$296,250.00	\$-	\$103,750.00	74%	
Utuado	\$400,000.00	\$166,978.78	\$133,668.50	\$99,352.72	75%	
Salinas	\$400,000.00	\$400,000.00	\$-	\$-	100%	
San Lorenzo	\$400,000.00	\$330,570.00	\$69,430.00	\$-	100%	
OCAM (State)	\$-	\$-	\$-	\$-		
Total	\$9,200,000.00	\$2,180,704.84	\$299,305.58	\$6,719,989.58	27%	\$1,960,000.00

Overall

Total Projected Budget from All Sources

This Report Period

N/A

To Date

\$29,982,887.00

Total Budget

\$0.00

\$29,982,887.00

Total Obligated

\$275,000.00

\$29,982,887.00

Total Funds Drawdown

\$205,178.48

\$19,014,970.81

Program Funds Drawdown

\$205,178.48

\$19,014,970.81

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$205,178.48

\$19,014,970.81

Match Contributed

\$0.00

\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		100.00%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,497,433.05	\$0.00
Limit on Admin/Planning	\$5,996,577.40	\$713,730.91
Limit on State Admin	\$0.00	\$713,730.91

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$3,358,083.34	\$2,227,051.98

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$14,991,443.50	\$29,218,483.32

Overall Progress Narrative:

During this period the agency assisted the municipalities to help them to comply with the procedures of the program. Affordable Rental Housing (Municipality of Arroyo)

Permits of categorical exclusion of the 122 houses, were submitted and approved. The study of asbestos and lead of all the houses was completed. Municipality continues to process other documents requested by the Permits Agency.

DoB

During the quarter, infrastructure activities of four municipalities were evaluated. Duplication of benefits was not found.

DREF

In the previous quarter it was reported that the Municipality of Utuado was in the process of acquiring three houses. The municipality began to request the funds to OCAM to acquire them.

Site-visit Cabo Rojo -March 17, 2017. During the meeting the following topics were attended:

- * Update of the Total Estimated Project Cost
- * Maintenance Agreement for cleaning Culvert-Boxes and Canal de los Domínguez between Municipality and US Fish & Wildlife
- * Letter to be submitted to SHPO with the project final plans
- * Mitigation Plan approved by US Corps of Engineers and the Junta de Calidad Ambiental de Puerto Rico
- * REA (2014-256980-REA-19621) environmental review pending comments since May 16, 2016 to be submitted to OGPe; (once satisfactory comments are submitted, it needs to be endorsed by the Junta de Calidad Ambiental de Puerto Rico, DRNA, ADS and Institute of Culture)
- * Amended HH to be submitted to DRNA after DECA's approval by OGPe

Regarding the mitigation activity, OCMA evaluates its compliance. In addition, the Agency evaluates all Municipalities and plans a meeting with each one in order to expedite the expenditure of the funds granted.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DR-001, INFRASTRUCTURE	\$91,986.48	\$10,122,417.57	\$7,879,421.07
08-DR-002, HOUSING	\$0.00	\$4,869,013.77	\$4,574,170.43
08-DR-003, STATE ADMINISTRATION	\$0.00	\$449,572.26	\$426,942.82
08-DR-004, ADMINISTRATION-MUNICIPALITIES	\$0.00	\$314,831.42	\$286,788.09
08-DR-005, AFFORDABLE RENTAL HOUSING	\$98,400.00	\$2,227,051.98	\$505,072.62
08-DR-006, DREF	\$14,792.00	\$12,000,000.00	\$5,342,575.78



Activities

Project # / Title: 08-DR-001 / INFRASTRUCTURE

Grantee Activity Number: 08-DR-AB-01-001 Adjuntas
Activity Title: DESIGN AND CONSTRUCTION OF ELEVATED BRIDGE

Activity Category:

Construction/reconstruction of streets

Project Number:

08-DR-001

Projected Start Date:

06/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF ADJUNTAS

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$277,291.24
Total Budget	\$17,291.24	\$277,291.24
Total Obligated	\$17,291.24	\$277,291.24
Total Funds Drawdown	\$91,986.48	\$171,986.48
Program Funds Drawdown	\$91,986.48	\$171,986.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$91,986.48	\$171,986.48
MUNICIPALITY OF ADJUNTAS	\$91,986.48	\$171,986.48
Match Contributed	\$0.00	\$0.00

Activity Description:

DESIGN AND CONSTRUCTION OF THE ELEVATED BRIDGE AT GARZAS CENTRO WARD, MUNICIPALITY OF ADJUNTAS.

THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT GARZAS WARD WILL CONTINUE WITHOUT PROTECTION. THE GARZAS COMMUNITY IS COMPOSED OF APPROXIMATELY 300 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE ELEVATED BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO THE ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL ELIMINATE FLOODING RISK IN THE AREA. THE HOUSING UNITS LOCATED IN THE AREA WILL BE PERMANENTLY SAFE AS A RESULT OF THE NEW BRIDGE. THIS IMPROVEMENT WILL MOTIVATE THE CREATION OF SMALL BUSINESSES THAT CAN SUPPORT ECONOMIC GROWTH IN THE AREA DUE TO THE IMPROVED SAFE ACCESS. THIS ACTIVITY WAS REDUCED BY \$140,000 IN CONFORMITY



Location Description:

PANCHO GONZALEZ SECTOR AT GARZAS CENTRO WARD. PR.522, Km.36.5 Int. MUNICIPALITY OF ADJUNTAS
Census Tract/Block: 966500(01)
Proposed Beneficiaries- Proposed Total=1128 Low=703 Mod=425

Activity Progress Narrative:

This amount was disbursed for the following:

- * Arbitries
- * Patent
- * Public Liabilities
- * CFSE
- * Builder Risk

The amount of \$ 17,291.24 was obligated. These funds were transferred from the administrative activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document CONTRATO.pdf

Document ADJUNTAS \$91,986.48.pdf

Project # / Title: 08-DR-002 / HOUSING

Grantee Activity Number: 08-DR-FC-47-001 Naguabo
Activity Title: REHABILITATION OF HOUSING

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way



Project Number:

08-DR-002

Project Title:

HOUSING

Projected Start Date:

06/01/2010

Projected End Date:

12/31/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

MUNICIPALITY OF NAGUABO

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2017**

N/A

To Date

\$200,000.00

Total Budget

\$0.00

\$200,000.00

Total Obligated

\$0.00

\$200,000.00

Total Funds Drawdown

\$0.00

\$200,000.00

Program Funds Drawdown

\$0.00

\$200,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$200,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

REHABILITATION OF 10 SINGLE HOUSING UNITS FOR LOW AND MODERATE INCOME FAMILIES TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE AT THE MUNICIPALITY OF NAGUABO.

Location Description:

MARIANA, DUQUE, MAIZALES, RIO BLANCO, PEÑA POBRE, DAGUAO, HUCARES, SANTIAGO Y LIMA, PUEBLO AND RIO WARDS. NAGUABO.

Activity Progress Narrative:**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/10
# of Singlefamily Units	0	9/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/5	1/5	9/10	100.00
# Owner Households	0	0	0	8/5	1/5	9/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-DR-004 / ADMINISTRATION-MUNICIPALITIES

Grantee Activity Number: 08-DR-AB-01-ADM ADJUNTAS

Activity Title: Program Administration Adjuntas

Activity Category:

Administration

Project Number:

08-DR-004

Projected Start Date:

06/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Cancelled

Project Title:

ADMINISTRATION-MUNICIPALITIES

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF ADJUNTAS

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$17,291.24)	\$0.00
Total Obligated	(\$17,291.24)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF ADJUNTAS	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOCAL GOVERNMENT,FEDERAL PROGRAMS ADMINISTRATION COST.

Location Description:

OFFICE OF FEDERAL PROGRAMS MUNICIPALITY OF ADJUNTAS

Activity Progress Narrative:

This amount was transferred to 08-AB-DR-08-001 activity

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 08-DR-005 / AFFORDABLE RENTAL HOUSING

Grantee Activity Number: 08-DR-AB-07-003 Arroyo
Activity Title: Affordable Rental Housing Arroyo

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:

Projected End Date:



10/01/2013

12/31/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

MUNICIPALITY OF ARROYO

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$325,029.40
Total Budget	\$0.00	\$325,029.40
Total Obligated	\$0.00	\$325,029.40
Total Funds Drawdown	\$4,500.00	\$199,051.40
Program Funds Drawdown	\$4,500.00	\$199,051.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,500.00	\$199,051.40
MUNICIPALITY OF ARROYO	\$4,500.00	\$199,051.40
Match Contributed	\$0.00	\$0.00

Activity Description:

THIS PROJECT AIMS TO REHABILITATE HOMES THAT WERE AFFECTED BY THE RAINS IN SEPTEMBER 2008 IN THE URBANIZATION PALMAR II IN PALMAS WARD. THE MAIN OBJECTIVE OF THE PROJECT IS TO REMOVE OR CORRECT HEALTH OR SAFETY HAZARDS FOR RESIDENTS WHO MEET THE REQUIREMENTS OF ARPE AND UBC. IMPROVEMENTS TO BE MADE IN THESE HOMES WILL HELP ELIMINATE DEPRESSING CONDITIONS, ARCHITECTURAL BARRIERS THAT DO NOT MEET BASIC SAFETY REQUIREMENTS. AS A RESULT, IT IS EXPECTED TO REHABILITATE AND STABILIZE ALL THE HOUSES IN THIS URBANIZATION. IN THIS PHASE (I OF III), 18 LOW AND MODERATE INCOME RESIDENTS, WILL BENEFIT FROM THIS PROJECT.

Location Description:

URB EL PALMAR II AT PALMAS WARD .

Activity Progress Narrative:

This amount was disbursed for the following:

- * Engineering
- * Architecture

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/18

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/18
# of Singlefamily Units	0	7/18



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/14	0/4	6/18	100.00
# Renter Households	0	0	0	6/14	0/4	6/18	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Contrato 08-AB-DR-07 requisicion de \$4,500.00.pdf

Document Factura 08-AB-DR-07-003 \$4,500.00.pdf

Document REQUISICION 08-AB-DR-07-003 \$4,500.00.pdf



Grantee Activity Number:	08-DR-AB-07-004 Arroyo
Activity Title:	Affordable Rental Housing Arroyo

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
05/16/2016

Projected End Date:
06/01/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF ARROYO

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,549,402.46
Total Budget	\$0.00	\$1,549,402.46
Total Obligated	\$0.00	\$1,549,402.46
Total Funds Drawdown	\$87,100.00	\$87,100.00
Program Funds Drawdown	\$87,100.00	\$87,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$87,100.00	\$87,100.00
MUNICIPALITY OF ARROYO	\$87,100.00	\$87,100.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THIS PROJECT AIMS TO REHABILITATE HOMES THAT WERE AFFECTED BY THE RAINS IN SEPTEMBER 2008 IN THE URBANIZATION PALMAR II IN PALMAS WARD. THE MAIN OBJECTIVE OF THE PROJECT IS TO REMOVE OR CORRECT HEALTH OR SAFETY HAZARDS FOR RESIDENTS WHO MEET THE REQUIREMENTS OF ARPE AND UBC. IMPROVEMENTS TO BE MADE IN THESE HOMES WILL HELP ELIMINATE DEPRESSING CONDITIONS, ARCHITECTURAL BARRIERS THAT DO NOT MEET BASIC SAFETY REQUIREMENTS. AS A RESULT, IT IS EXPECTED TO REHABILITATE AND STABILIZE ALL THE HOUSES IN THIS URBANIZATION. PHASE III OF III. THOSE WHO SUFFERED LOSSES DUE TO THE ONSLAUGHT OF THE RAINS AND FLOODING IN SEPTEMBER 2008 AND HAVE YET TO REPAIR THEIR HOMES TO KEEP IN OPTIMAL CONDITIONS TO FACE THE HURRICANE SEASON ARE ELIGIBLE FOR THIS PROJECT. 96 LOW AND MODERATE INCOME RESIDENTS, WILL BENEFIT FROM THIS

Location Description:

EL PALMAR II AT PALMAS WARD - ARROYO

Activity Progress Narrative:

This amount was disbursed for the following:

- * Preliminary plans
- * Schematic plan
- * Measurement and site plan
- * Final plans



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Contrato Enmienda 2017-000241B Edgar J. Lebron Marquez REQ \$87,100.00.pdf

Document Factura 08-AB-DR-07-004 \$87,100.00.pdf

Document REQUISICION 08-AB-DR-07-004 \$87,100.00.pdf



Grantee Activity Number:	08-DR-FC-07-002 Arroyo
Activity Title:	Affordable Rental Housing Arroyo

Activity Category:
Affordable Rental Housing

Activity Status:
Planned

Project Number:
08-DR-005

Project Title:
AFFORDABLE RENTAL HOUSING

Projected Start Date:
05/16/2016

Projected End Date:
06/01/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF ARROYO

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$140,498.90
Total Budget	\$0.00	\$140,498.90
Total Obligated	\$0.00	\$140,498.90
Total Funds Drawdown	\$6,800.00	\$6,800.00
Program Funds Drawdown	\$6,800.00	\$6,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,800.00	\$6,800.00
MUNICIPALITY OF ARROYO	\$6,800.00	\$6,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THIS PROJECT AIMS TO REHABILITATE HOMES THAT WERE AFFECTED BY THE RAINS IN SEPTEMBER 2008 IN THE URBANIZATION PALMAR II IN PALMAS WARD. THE MAIN OBJECTIVE OF THE PROJECT IS TO REMOVE OR CORRECT HEALTH OR SAFETY HAZARDS FOR RESIDENTS WHO MEET THE REQUIREMENTS OF ARPE AND UBC. IMPROVEMENTS TO BE MADE IN THESE HOMES WILL HELP ELIMINATE DEPRESSING CONDITIONS, ARCHITECTURAL BARRIERS THAT DO NOT MEET BASIC SAFETY REQUIREMENTS. AS A RESULT, IT IS EXPECTED TO REHABILITATE AND STABILIZE ALL THE HOUSES IN THIS URBANIZATION.PHASE II OF III. ON THIS SECOND PHASE, 8 LOW AND MODERATE INCOME RESIDENTS, WILL BENEFIT FROM THIS PROJECT.

Location Description:

Urbanization Palmar II in Palmas Ward- Arroyo

Activity Progress Narrative:

This amount was disbursed for the following:
 * Schematic plan
 * Preliminary plans
 * Final Plans



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Factura 08-FC-DR-07-002 \$4,800.00.pdf

Document Factura 08-FC-DR-07-002 \$2,000.00.pdf

Document REQ. 08-FC-DR-07-002 \$2,000.00.pdf

Document REQUISICION 08-FC-DR-07-002 \$4,800.00.pdf

Project # / Title: 08-DR-006 / DREF

Grantee Activity Number: 08-DREF-07-001-ARROYO

Activity Title: Acquisition/Construction of Housing

Activity Category:

Acquisition - buyout of residential properties

Project Number:

08-DR-006

Projected Start Date:

06/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

DREF

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

MUNICIPALITY OF ARROYO



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$106,460.00
Total Budget	\$0.00	\$106,460.00
Total Obligated	\$0.00	\$106,460.00
Total Funds Drawdown	\$1,000.00	\$105,000.00
Program Funds Drawdown	\$1,000.00	\$105,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,000.00	\$105,000.00
MUNICIPALITY OF ARROYO	\$1,000.00	\$105,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THIS PROJECT CONSISTS IN THE ACQUISITION OF ONE (1) HOUSING UNIT TO RELOCATE ONE (1) FAMILY THAT WAS AFFECTED BY THE STRONG WINDS AND THE HEAVY RAINS THAT AFFECTED THE ISLAND DURING DAYS OF SEPTEMBER 21-23, 2008.

Location Description:

PALMAS WARD

Activity Progress Narrative:

This amount was disbursed for legal services. Notarial services for the relocation of the participant.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
Activity funds eligible for DREF	1000	105000/10646

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	1/1	0/0	1/1	100.00
# Owner Households	1	0	1	1/1	0/0	1/1	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Certificacion 08-DREF-07-001 \$1,000.00.pdf

Document Contrato 2017-000245 Lcdo. Luis A. Ortiz Carrasquillo Proy. 08-DREF-07-0001.pdf

Document Factura 08-DREF-07-001 \$1,000.00.pdf

Document REQUISICION 08-DREF-07-001 \$1,000.00.pdf



Grantee Activity Number: 08-DREF-07-002 ARROYO
Activity Title: DEMOLITION OF HOUSING

Activity Category:
 Clearance and Demolition

Activity Status:
 Planned

Project Number:
 08-DR-006

Project Title:
 DREF

Projected Start Date:
 10/01/2014

Projected End Date:
 12/31/2016

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Low/Mod

Responsible Organization:
 MUNICIPALITY OF ARROYO

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$18,540.00
Total Budget	\$0.00	\$18,540.00
Total Obligated	\$0.00	\$18,540.00
Total Funds Drawdown	\$1,792.00	\$17,920.00
Program Funds Drawdown	\$1,792.00	\$17,920.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,792.00	\$17,920.00
MUNICIPALITY OF ARROYO	\$1,792.00	\$17,920.00
Match Contributed	\$0.00	\$0.00

Activity Description:

THIS PROJECT CONSISTS IN THE DEMOLITION OF ONE (1) HOUSING UNIT RECUPERATED AND EXCHANGED FOR ONE THAT WAS THAT WAS PURCHASED WITH DREF PROGRAM FUNDS. THE PROGRAM WILL PROVIDE FUNDS TO CONTRACT THE DEMOLITION AND DISPOSITION OF DEBRIS AND USE THEM FOR PUBLIC SERVICE.

Location Description:

PITAHAYA WARD

Activity Progress Narrative:

This amount was disbursed for demolition and layout of the structure located in Pitahaya ward, De la Vega St.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
Activity funds eligible for DREF	1792	17920/18540



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Carta Aceptacion Proyecto y Relevo del Fondo 08-DREF-07-002 \$1,792.00.pdf

Document Factura \$1,792.00 08-DREF-07-002.pdf

Document REQUISICION \$1,792.00 08-DREF-07-002.pdf



Grantee Activity Number:	08-DREF-07-003 ARROYO
Activity Title:	MITIGATION DAMAGE AND PREVENT FUTURE FLOODS

Activity Category:
Construction/reconstruction of streets

Activity Status:
Planned

Project Number:
08-DR-006

Project Title:
DREF

Projected Start Date:
09/15/2016

Projected End Date:
12/31/2016

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
MUNICIPALITY OF ARROYO

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$275,000.00	\$275,000.00
Total Funds Drawdown	\$12,000.00	\$12,000.00
Program Funds Drawdown	\$12,000.00	\$12,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,000.00	\$12,000.00
MUNICIPALITY OF ARROYO	\$12,000.00	\$12,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

- This project involves the nonresidential reconstruction of followin tasks:
- 1.Demolition, cleaning, removal and disposal of debris of 4,517 linear feet of an existing "cyclone fence" in the following places: entrance, main street, on the left and right side of complex, and the end of the residential area bordering a dry creek.
 - 2.The nonresidential reconstruction of a 4,517 lf trench 1.5' deep and wide line in concrete and a reinforced concrete wall of cinder blocks 3' high.
 - 3.The installation of a fence 4,517 lf long type "vinyl-coated cyclone fence" reinforced 5.0 "high, 1.5 gauge, galvanized, with rigid tubes.
 - 4.Cleaning of 1,538 lf a runway existing stream located in the south-west side of the complex.
 - 5.Cleaning of 592 lf of existing pipes and sewers entries located i the residential area.
 - 6.General construction costs
 - 7.Costs of architecture and engineering, environmental consultations and permits

Location Description:

URB EL PALMAR

Activity Progress Narrative:

This amount was disbursed for the following Engineering and Architecture services: schematic plan and preliminary



plans.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	12000	12000/275000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents

Document	Certificacion 08-DREF-07-003	\$12,000.00.pdf
Document	FACTURA \$12,000.00 08-DREF-07-003.pdf	
Document	REQUISICION \$12,000.00 08-DREF-07-003.pdf	



Grantee Activity Number:	08-DREF-50-001-PATILLAS
Activity Title:	Acquisition/Construction of Housing

Activity Category:
Acquisition - buyout of residential properties

Activity Status:
Under Way

Project Number:
08-DR-006

Project Title:
DREF

Projected Start Date:
06/01/2011

Projected End Date:
12/31/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Municipality of Patillas

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$888,830.00
Total Budget	\$0.00	\$888,830.00
Total Obligated	\$0.00	\$888,830.00
Total Funds Drawdown	\$0.00	\$680,060.00
Program Funds Drawdown	\$0.00	\$680,060.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$680,060.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

Location Description:

MUÑOZ RIVERA, QUEBRADA ARRIBA, MARIN, MULAS, CACAO ALTO, CACAO BAJO, MAMEY, PUEBLO, POLLOS, APEADERO, JACABOA, RIOS, GUARDARRAYA, JAGUAL. MUNICIPALITY OF PATILLAS.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF

0

343418/88883

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/10
# of Singlefamily Units	0	6/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/5	0/5	6/10	100.00
# Owner Households	0	0	0	6/5	0/5	6/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

