

**Grantee: Puerto Rico**

**Grant: B-08-DI-72-0001**

**April 1, 2019 thru June 30, 2019 Performance Report**

---



**Grant Number:**

B-08-DI-72-0001

**Obligation Date:****Award Date:****Grantee Name:**

Puerto Rico

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$29,982,887.00

**Grant Status:**

Active

**QPR Contact:**

Aida Gracia Rivera

**LOCCS Authorized Amount:**

\$29,982,887.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$29,982,887.00

## Disasters:

### Declaration Number

FEMA-1798-PR

## Narratives

### Disaster Damage:

**Disaster Damage:****REPORTED FEMA DAMAGES AND RECOVERY NEEDS RESULTING FROM FEMA DR-1798-PR**

The severe storm and flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island. Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico. The response of the government of Puerto Rico towards this event began with the commencement of the emergency and continued until recovery operations were initiated. The operations were devoted primarily to the protection of life and property. The recovery began as soon as the emergency conditions permitted the recovery operations to restore systems to normal. Short term recovery actions were taken to assess damages and to return normal life systems to operating standards. This action will continue until both short and long range operations are completed. Agencies and Departments of the local government continued functioning in their normal roles as required meeting the conditions generated by said emergency.

The Federal Emergency Agency and the Commonwealth of Puerto Rico delivered support to the affected individuals and business in their recovery process. As part of this process 36,159 homes were inspected to verify related damages, resulting in the approval of disaster relief funds under FEMA. The Disaster Recovery Centers (DRCS) provided assistance to 35,511 residents from the 26 disaster declared municipalities supporting them in the application process and providing information about the available disaster assistance programs. The small business administration (SBA) issued 7,453 low interests, long term loan applications to home owners, renters and businesses of all sizes, to help repair or replace damaged personal property.

**FUNDING RESOURCES FOR DISASTER RECOVERY****A. Severe Storm flooding DR-1798-PR**

As of April 21, 2009, as result of the September 21-23-2008 severe storms and flooding event the recovery efforts performed from both the Commonwealth of Puerto Rico and other Federal and Voluntary Agencies have resulted in the following:

- Individual and Household grant (IHP) program - A total of \$29,520,690.08 has been approved under the FEMA IHP. The IHP provides assistance to individuals and families to meet disaster related needs and necessary expenses by insurance, federal, commonwealth or voluntary agency disaster assistance programs. In the Housing Program (HP) out of 35,020 referrals 8,467 were found to be eligible and the amount of \$12,189,397.35 was approved

### Recovery Needs:

**Recovery Needs:****Severe storms, flooding, (FEMA-1798-DR-PR)**

These funds were appropriated under the Consolidated Security Disaster Assistance, and Continuing Appropriations Act 2005, to address mayor disaster declared by the President October 1, 2008.

During the three day period of September 21-23, 2008, parts of Puerto Rico suffered from one of the most catastrophic flooding events of the season to date. The flooding affected many municipalities island wide. The torrential rainfall resulted in severe flooding to rivers, streams, and roads, causing sinkholes, land/mudslides, and structural collapses mainly across the southern half of the island. Specifically, the heaviest rainfall, and most severe effects, occurred across the municipalities of Cabo Rojo,



Guayama, Humacao, Patillas, Ponce, and Yabucoa, where in some locations, totals approaching 30 inches of rainfall fell in a three-day period, ending at 8 am Tuesday, September 23, 2008.

The heavy rainfall and subsequent flooding were a direct result of a large tropical disturbance that moved slowly west across the island. On occasion, tropical disturbances may develop into tropical depressions and, upon further intensification, get named by named by the National Hurricane Center (NHC) as a tropical storm and/or hurricane. While the National Weather Service (NWS) in San Juan and the NHC closely monitored the system for possible organization into a named storm, multiple reconnaissance flights flown through the disturbance revealed no closed, low-level surface circulation, which was needed to satisfy the definition of a tropical depression. It was not until 5 pm Thursday, September 25, 2008 when the system, located about 380 miles north northwest of San Juan, Puerto Rico, was named Tropical Storm Kyle.

The strongest effects of the tropical disturbance were first felt in Puerto Rico on Sunday, September 21, 2008. The most intense rainfall occurred in the 24-hour period starting at 8 am Sunday, September 21, 2008 through 8 am September 22, 2008, with the highest rainfall rates occurring during the overnight hours from sunset on Sunday to sunrise on Monday. The largest rainfall amounts for the 24-hour period ending 8 am Monday, September 22, 2008 were 22.03 inches in Patillas, 20.00 inches in Guayama, 16.00 inches in Cabo Rojo, 14.83 inches in Yabucoa, and 10.81 inches in Ponce. For the combined three-day period, some of these numbers increase further with 29.83 inches in Patillas, 21.86 inches in Yabucoa, 20.52 inches in Ponce, and 17.82 inches in Cabo Rojo. Lesser, but just as significant, amounts, ranging from 5-15 inches of rain, fell across much of the island. The torrential rainfall seen across the island was immediately seen across the extensive river network in Puerto Rico. Some rivers, including the Río Gurabo, saw water levels rise in excess of 25 feet in less than 12 hours. Parts of the island that were spared the worst of the rain included the northern and northwestern coast, where only moderate rain showers were experienced.

The total rainfall amounts recorded from this event are unique in that the 29.83 inches seen in Patillas exceeds the weekly rainfall of 27.13 inches measured in Juana Díaz during the October 1985 flood event. The 24-hour rainfall totals ending at 8 am Monday,

### Recovery Needs:

a, exceeded 200-year 24-hour rainfall totals. Specifically for Patillas, the recorded rainfall amount approaches the 500-year 24-hour rainfall totals. Along the southwestern section of the island, Cabo Rojo's 24 hour rainfall also exceeded the 100-year return period. Across the southern municipalities of Puerto Rico, Ponce and Yauco's 24-hour rainfall rates exceeded the 10-year 24-hour rainfall totals, Juana Díaz exceeded the 25-year rainfall totals, and Yabucoa, along the southeast coast, exceeded the 25-year rainfall totals.

The resultant flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island.

Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico.

Accordingly to the allocation method for CDBG Disaster Recovery Enhancement Fund (DREF) each granted state must demonstrate that it will have additional unmet needs toward which disaster recovery CDBG funds can be used after the existing allocations have been exhausted.

Puerto Rico was originally granted with an allocation of \$17,982,887. Our examination concluded that a total of \$899,144.35<sup>[1]</sup><sub>[1]</sub> was budgeted for planning and administration costs to be incurred by OCMA and sub grantees. The other \$17,083,742.65 was fully appropriated for eligible activities<sup>[2]</sup><sub>[2]</sub>. The OCMA have the evidence to sustain the eligibility of every activity approved to participating municipalities under this appropriation.

Therefore, Puerto Rico is totally qualified for the dollar-for-dollar match for the amount of \$15 million, as explained by HUD's assumptions. The excess of \$15 million (\$2,083,742.65) will be taken into consideration for a proportional distribution of DREF remaining funds. It is necessary to know the available balance of the DREF and the excess for each granted state to be able to specify the final pro-rata share amount that corresponds to Puerto Rico.

The funds appropriated to Puerto Rico will be used for the purposes that qualify as eligible activities and sub grantees further will submit to OCMA under Action Plan Amendment to DRGR. OCMA will consider sub grantees performance, usage and necessity of additional funds for proposal qualification and contract fulfillment. Also will recommend and evaluate any solicitation by participating municipalities submitted for the preparation and establishment of forward-thinking land use plans, buyout programs, individual mitigation measures and modern disaster-resistant building codes.

As required by HUD, with respect to Federal Register Notice 74-FR-41146, the Office of the Commissioner of Municipal Affairs is hereby notified that the following information is being provided to the public:

### Recovery Needs:

p>

#### DEMONSTRATION OF PROJECTED UNMET NEEDS

The participating municipalities will submit to the OCMA a detailed report of projected unmet needs that are related to their respective following qualified activities:

- A. Development and adoption of a forward-thinking land-use plan that will guide use of long-term recovery efforts and



- subsequent land-use decisions throughout the community and that reduces existing or future development in disaster-risk areas; and/or
- B. Floodplain or critical fire or seismic hazard area buyouts programs under an optional relocation plan that includes incentives so that families and private sector employers move out of areas at severe risk for a future disaster; and/or
- C. Individual mitigation measures (IMM) to improve residential properties and make them less prone to damage. If such activities are incorporated into the sub grantee's rehabilitation or new construction programs generally, the cost increment attributed to IMM will be the amount considered for the additional allocation, not the total construction amount budget; and/or
- D. Implementation of modern disaster resistant building codes, including but not limited to, training on new standards and code enforcement.

The unmet needs must be presented in the form of eligible activities and classified by its respective Disaster Recovery Enhancement Fund (DREF) categories. The specific DREF eligible activities adopted and accepted by the OCMA for each category will be:

- A. Forward-thinking land-use plan (up to \$13.5 million)
  - i. Land-use plan that reduces risk for the elaboration and implementation of defined rules, maps and adequate documentation for the establishment of land-use plans that prevents or evade risks of floods, seismic activity, or any other hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or
  - ii. Hazard mitigation plan(s) including the redaction and enacting of documentation for the enforcement of certain process that will provide resources and conditions that will reduce risk of hazardous situations (up to \$4.5 million of final DREF appropriations to PR); and/or

**Recovery Needs:**

- v. Housing Rehabilitation- Units to be rehabilitated must comply with Housing Rehabilitation Standards. If housing units that will be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.
- 3. Infrastructure Activity Category - The municipalities may request CDBG funds for improvement to the municipal infrastructure qualified as right-of-way construction or rehabilitation of the following:
  - i. Flood and Drainage Facilities- This activity refers to the construction or rehabilitation of flood control or irrigation projects (e.g., retention ponds or catch basins).
    - ii. Sidewalks- this activity refers to the construction or rehabilitation of sidewalks. Sidewalk improvements include the installation of trash receptacles, trees, benches, and lighting.
    - iii. Street Improvements - this activity refers to the construction or rehabilitation of street projects that may include street drains, storm drains, curb and gutter work, tunnels, bridges, and the installation of street lights and signs.
    - iv. Water/Sewer Improvements - this category refers to the construction or rehabilitation of water and sewer installation or replacement of water lines, sanitary sewers, storm sewers, and fire hydrants.

All the other items related to the Competitive Allocation on the original recovery plan, remain the same.

**AFFORDABLE RENTAL HOUSING ALLOCATION**

The affordable rental housing activity requirements on the NOFA to reach the minimum amount of \$1,911,040 have been distributed among fourteen (14) municipalities that had requested less than 20% of the Basic Allocation as of November 7th 2011. Based on this parameter, the participating municipalities needed to include new activities in their applications to be eligible for the allocation.

**Recovery Needs:**

- iii. Floodplain mapping for design and create maps and related graphics or visual explanations of floodplains so the authorities and communities are acknowledged of their risk (up to \$4.5 million of final DREF appropriations to PR).
- B. Buyout program (up to \$21 million of final DREF appropriations to PR)
  - i. Demolition to tear down any high risk building that actually endangers a community and relieve it from hazards (up to \$2 million of final DREF appropriations to PR); and/or
  - ii. Acquisition to gain possession of particular properties located on hazardous areas and prevents



people of being endangered (up to the \$7.5 million of final DREF appropriations to PR); and/or

- iii. Relocation assistance (to buyout applicants into comparable housing) to move individuals or communities endangered by its actual location to a safe equivalent home, adopting the actual and future state price limits for low-income single and multifamily housing units (up to \$10 million of final DREF appropriations to PR); and/or
- iv. Project delivery cost incurred in order to complete any buyout transactions (up to \$1.5 million of final DREF appropriations to PR).

C. Individual Mitigation Measures (up to \$12 million of final DREF appropriations to PR)

- i. Elevation costs to be incurred or plans revised with flood risk because it is elevated (up to \$3 million of final DREF appropriations to PR) and/or

#### Recovery Needs:

and

- ii. Sump pumps to help in the accumulated water removal and remedy dampness (up to \$500,000 final DREF appropriations to PR); and/or
- iii. Portion of drainage projects that reduces flood risk to non-residential properties (up to \$4.5 million of final DREF appropriations to PR); and/or
- iv. Landscaping that creates a "defensible space" in a fire-prone area (up to \$1.5 million of final DREF appropriations to PR); and/or
- v. Use of building materials that are fire-resistant or flood damage-resistant to prevent high risk of damages (up to \$1 million of final DREF appropriations to PR); and/or
- vi. Project delivery costs that can be attributed to an individual mitigation measure (up to \$1.5 million of final DREF appropriations to PR).

D. Modern disaster-resilient building codes (up to \$5.5 million of final DREF appropriations to PR)

- i. Hiring of code enforcement officials (up to \$2.5 million of final DREF appropriations to PR); and/or
- ii. Development or update of disaster-resilient building codes (up to \$1 million of final DREF appropriations to PR) and/or

#### Recovery Needs:

and

- iii. Development or updating of zoning, design, or development standards that are disaster-resilient (up to \$1 million of final DREF appropriations to PR); and/or
- iv. Training on enforcement of new codes and standards to provide proper training for enforcement officials and related professionals (up to \$1 million of final DREF appropriations to PR).

The final DREF appropriations to Puerto Rico will sum a 100% of total costs to be incurred in the mentioned eligible activities. The OCMA will evaluate and consider every proposal submitted by applicable participating municipalities to distribute the available funds in a correct manner and pursuing an optimum usage of them.

All activities are planned to commence at September 1st, 2010 and must be terminated before June 30th, 2014.

[1][1] \$449,572.31 for OCMA and the remaining amount was distributed to participating municipalities under basic allocation grant.

[2][2] None of the activities granted were for flood insurance neither for portion of drainage projects that reduces flood risk to non-residential properties.

[3][3] Revision enacted by law number 42, on 2009. New limits will begin on June 26, 2011, as established by law number 66 of 2010.

GOVERNMENT OF PUERTO RICO  
OFFICE OF THE COMMISSIONER OF MUNICIPAL AFFAIRS  
ACTION PLAN FOR DISASTER RECOVERY 2008

Substantial Amendment  
SEVERE STORMS AND FLOODING  
(1798-DR-PR)

GRANT ALLOCATION FOR PUERTO RICO: \$17,982,887  
CDBG DISASTER RECOVERY 2008 ACTION PLAN – SUBSTANTIAL AMENDMENT  
BACKGROUND

In 2009 the Department of Housing and Urban Development (HUD), made additional CDBG funds available in specific counties nationwide for disaster relief funding. As administering agency for the CDBG funds, OCMA submitted its first Action Plan for Disaster Recovery Program funding to HUD in Spring 2009.

A HUD Notice issued February 13, 2009 (Federal Register /Vol. 74, No. 29) required an affordable rental housing minimum or set-aside per state, and also clearly defined eligible activities as:

“repair, rehabilitation, and reconstruction (including demolition, site clearance and remediation) of the affordable rental housing stock (including public and other HUD assisted housing) in the impacted areas where there is a demonstrated need as determined by the Secretary.”

With this notice, states were required for the first time to have affordable rental housing as set-(Federal Register/ Vol74, No. 156). and HUD requires that states be required to have affordable rental housing as set-(Federal Register/ Vol74, No. 156).



## Recovery Needs:

in the Federal Register /Vol. 74, No. 29. In the case of Puerto Rico, the minimum amount established is \$1,911,040.

Priority consideration for all funding allocation under the rental housing program will be to assist otherwise qualifying projects that have sustained damages due to the storms and flooding or secondly that could positively benefit from rehabilitation work involving flood-proofing and related mitigation efforts that would serve to reduce or eliminate the impact of future such incidents.

### METHOD OF DISTRIBUTION

Following all the requirements established on the NOFA, the Office of the Commissioner for Municipal Affairs is requesting the inclusion of the affordable rental housing activity to the Basic Allocation of the recovery plan, as follows:

1. All the participating municipalities that have not requested at least 20% of their Basic Allocation funds will have to include a new activity towards affordable rental housing on their proposals.
2. The municipalities required to include the affordable rental housing activity will have to appropriate no less than \$140,000 for such activity based on 35% of the Basic Allocation per municipality of \$400,000.
3.
  - A. Administration  
The administrative costs will be shared by the state and the municipalities.  
Administrative costs are available to a maximum of \$17,291.24 per municipality and \$449,572.26 to the State for a total of \$847,270.78 to cover all the expenses related to the management of the grant.
  - B. Basic Allocation - Grant Size Limit:  
Up to a maximum of \$400,000 per municipality for a total of \$9,200,000.
1. Eligible Activities - Disaster recovery funds can be used only for (1) Housing, (2) Affordable Rental Housing and (3) Infrastructure activities. Other CDBG eligible uses are not permitted under this plan.
  1. Housing Activity Category- If the municipality is interested in carrying out housing activities they must comply with the following:
    - i. Housing Rehab—rehabilitation of units affected as a direct result of the disaster(s).
    - ii. Acquisition of New or Existing unit- to relocate affected low and moderate income families as a direct result of the disaster(s).
    - iii. Construction of New Housing- to replace damaged or destroyed units as a direct result of the disaster(s).
  2. Affordable Rental Housing (including public and other HUD-assisted housing)—A minimum amount is required to be allocated to this activity.  
The municipality must comply with the following:
    - i. Repair or Rehabilitation of units in the affected areas— it includes the rehabilitation of existing structures, including substantial rehabilitation that would bring the property to meet local standards and building codes.
    - ii. Acquisition of Existing Housing must meet Housing Quality Standards - The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing.
    - iii. Construction of New Housing- The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing. A model plan for a new housing unit should be submitted with a requested proposal.
    - iv. Land acquisition is not considered under this grant.

## Recovery Needs:

- i. Housing Rehabilitation Standards. If housing units to be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.
  - ii. Acquisition of Existing Housing must meet Housing Quality Standards - The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing.
  - iii. Construction of New Housing- The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing. A model plan for a new housing unit should be submitted with a requested proposal.
  - iv. Land acquisition is not considered under this grant.
2. Affordable Rental Housing (including public and other HUD-assisted housing)—A minimum amount is required to be allocated to this activity.  
The municipality must comply with the following:
    - i. Repair or Rehabilitation of units in the affected areas— it includes the rehabilitation of existing structures, including substantial rehabilitation that would bring the property to meet local standards and building codes.
    - ii. Acquisition of Existing Housing must meet Housing Quality Standards - The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing.
    - iii. Construction of New Housing- The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing. A model plan for a new housing unit should be submitted with a requested proposal.
    - iv. Land acquisition is not considered under this grant.



**Recovery Needs:**

bsp; \$-	\$400,000.00	0%	\$140,000.00				
Yauco	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Sabana Grande	\$400,000.00	\$-	\$11,379.08	\$388,620.92	3%	\$140,000.00	
Maunabo	\$400,000.00	\$64,600.00	\$-	\$335,400.00	16%	\$140,000.00	
San Germán	\$400,000.00	\$111,722.89	\$11,000.00	\$277,277.11	31%		
Patillas	\$400,000.00	\$164,076.83	\$-	\$235,923.17	41%		
Guayanilla	\$400,000.00	\$199,493.10	\$-	\$200,506.90	50%		
Juncos	\$400,000.00	\$170,743.24	\$63,378.00	\$165,878.76	59%		
Villalba	\$400,000.00	\$276,270.00	\$10,450.00	\$113,280.00	72%		
Yabucoa	\$400,000.00	\$296,250.00	\$-	\$103,750.00	74%		
Utuado	\$400,000.00	\$166,978.78	\$133,668.50	\$99,352.72	75%		
Salinas	\$400,000.00	\$400,000.00	\$-	\$-	100%		
San Lorenzo	\$400,000.00	\$330,570.00	\$69,430.00	\$-	100%		
OCAM (State)	\$-	\$-	\$-	\$-			
<b>Total</b>	<b>\$9,200,000.00</b>	<b>\$2,180,704.84</b>	<b>\$299,305.58</b>	<b>\$6,719,989.58</b>	<b>27%</b>	<b>\$1,960,000.00</b>	

**Recovery Needs:**

- .&nbsp;Guánica
- 5. Gurabo
- 6. Humacao
- 7. Lajas
- 8. Las Piedras
- 9. Naguabo
- 10. Ponce
- 11. Santa Isabel
- 12. Yauco
- 13. Sabana Grande
- 14. Maunabo

The following table shows the exercise to determine the municipalities that need to comply with this amendment:

DISASTER RECOVERY 2008 PERFORMANCE (Nov. 7, 2011)

Municipality/	Basic Allocation/	BA Expended/	Requisitions/	Unexpended BA/	BA Spending /	Affordable Renting
			In-Transit	Balance	Level	Allocation
Adjuntas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Arroyo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Cabo Rojo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Guánica	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Gurabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Humacao	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Lajas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Las Piedras	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Naguabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Ponce	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00
Santalsabel	\$400,000.00	\$-	&n			

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$29,975,137.40
<b>Total Budget</b>	(\$350,243.23)	\$29,975,137.40
<b>Total Obligated</b>	(\$2,126,078.24)	\$27,766,918.76
<b>Total Funds Drawdown</b>	\$0.00	\$22,833,660.98
<b>Program Funds Drawdown</b>	\$0.00	\$22,833,660.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$22,949,674.98
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		99.97%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,497,433.05	\$0.00
Limit on Admin/Planning	\$5,996,577.40	\$703,796.94
Limit on Admin	\$1,499,144.35	\$703,796.94
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

During this quarter:

- \* The DRGR System was updated, according to the substantial amendment published in January.
- \* Technical assistance about programmatic aspects to Lajas and Cabo Rojo
- \* Technical assistance about environmental compliance to municipalities with activities of: demolition, housing rehabilitation and mitigation.
- \* The 14 contracts were realized for the 10 Municipalities (Adjuntas, Arroyo, Cabo Rojo, Lajas, Maunabo, Naguabo, Patillas, Utuado, Villalba and Yauco) with activities in progress. They will be registered for the next quarter.
- \* The monitoring plan was approved

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DR-001, INFRASTRUCTURE	\$0.00	\$9,887,151.03	\$8,879,482.68
08-DR-002, HOUSING	\$0.00	\$4,625,313.94	\$4,624,763.67
08-DR-003, STATE ADMINISTRATION	\$0.00	\$449,572.26	\$416,008.85
08-DR-004, ADMINISTRATION-MUNICIPALITIES	\$0.00	\$300,706.86	\$287,788.09
08-DR-005, AFFORDABLE RENTAL HOUSING	\$0.00	\$2,720,142.91	\$1,621,099.18
08-DR-006, DREF	\$0.00	\$12,000,000.00	\$7,004,518.51
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00





## Activities

**Project # / Title:** 08-DR-001 / INFRASTRUCTURE

**Grantee Activity Number:** 08-DR-AB-01-001 Adjuntas  
**Activity Title:** DESIGN AND CONSTRUCTION OF ELEVATED BRIDGE

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

08-DR-001

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

03/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF ADJUNTAS

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$307,798.85
<b>Total Budget</b>	\$255.76	\$307,798.85
<b>Total Obligated</b>	\$255.76	\$307,798.85
<b>Total Funds Drawdown</b>	\$0.00	\$307,543.09
<b>Program Funds Drawdown</b>	\$0.00	\$307,543.09
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$307,543.09
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

DESIGN AND CONSTRUCTION OF THE ELEVATED BRIDGE AT GARZAS CENTRO WARD, MUNICIPALITY OF ADJUNTAS. THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT GARZAS WARD WILL CONTINUE WITHOUT PROTECTION. THE GARZAS COMMUNITY IS COMPOSED OF APPROXIMATELY 300 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE ELEVATED BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO THE ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL ELIMINATE FLOODING RISK IN THE AREA. THE HOUSING UNITS LOCATED IN THE AREA WILL BE PERMANENTLY SAFE AS A RESULT OF THE NEW BRIDGE. THIS IMPROVEMENT WILL MOTIVATE THE CREATION OF SMALL BUSINESSES THAT CAN SUPPORT ECONOMIC GROWTH IN THE AREA DUE TO THE IMPROVED SAFE ACCESS. THIS ACTIVITY WAS REDUCED BY \$140,000 IN CONFORMITY



### Location Description:

PANCHO GONZALEZ SECTOR AT GARZAS CENTRO WARD. PR.522, Km.36.5 Int. MUNICIPALITY OF ADJUNTAS  
Census Tract/Block: 966500(01)  
Proposed Beneficiaries- Proposed Total=1128 Low=703 Mod=425

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	480/480

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>08-DR-AB-36-003 Lajas</b>
<b>Activity Title:</b>	<b>DESIGN AND CONSTRUCTION</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Cancelled

**Project Number:**  
08-DR-001

**Project Title:**  
INFRASTRUCTURE

**Projected Start Date:**  
09/15/2015

**Projected End Date:**  
12/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
MUNICIPALITY OF LAJAS

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$273,291.24)	\$0.00
<b>Total Obligated</b>	(\$273,291.24)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
MUNICIPALITY OF LAJAS	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will consist of the improvements to the area of the dry creek and bridges. These improvements will include sidewalk construction, security fence installation on the top of the retaining walls, concrete swale construction, the removal and installation of guardrails on the four bridges, the removal of three wooden utility poles and the undergrounding of the utility lines, the installation of three lamp posts to improve the security in the areas near the recreational facilities and the repaving of the roads around the area.

**Location Description:**

Lajas Arriba Ward.

**Activity Progress Narrative:**

The amount of \$273,291.24 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DR-AB-55-001 Sabana Grande</b>
<b>Activity Title:</b>	<b>REPAVEMENT OF MUNICIPAL STREETS</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Completed

**Project Number:**  
08-DR-001

**Project Title:**  
INFRASTRUCTURE

**Projected Start Date:**  
07/15/2010

**Projected End Date:**  
06/01/2014

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
MUNICIPALITY OF SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$10,625.00
<b>Total Budget</b>	(\$774.69)	\$10,625.00
<b>Total Obligated</b>	(\$774.69)	\$10,625.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,625.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,625.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,625.00
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$10,625.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The torrential rainfall caused by a severe storm in September 2008 caused severe damage to the main access road for the residents of Sabana Grande. Sabana Grande's project is to repave the eroded road to ensure the community maintains the use of it and to prevent future access problems.

**Location Description:**

RAYO WARD AT MUNICIPALITY OF SABANA GRANDE ROAD PR 328,KM 3.6,  
Census Tract/Block: 960400(2)  
Proposed Beneficiaries: Proposed Total=2631 Low=1561 Mod=1070

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$774.69 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	98/98



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DR-AB-55-007 Sabana Grande</b>
<b>Activity Title:</b>	<b>CONSTRUCTION OF RETAINING WALL</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
08-DR-001

**Projected Start Date:**  
07/15/2010

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
INFRASTRUCTURE

**Projected End Date:**  
12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF SABANA GRANDE

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$27,722.90
<b>Total Budget</b>	(\$3,080.33)	\$27,722.90
<b>Total Obligated</b>	(\$3,080.33)	\$27,722.90
<b>Total Funds Drawdown</b>	\$0.00	\$27,722.90
<b>Program Funds Drawdown</b>	\$0.00	\$27,722.90
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,722.90
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$27,722.90
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The torrential rainfall caused by a severe storm in September 2008 caused a landslide near a residential area in the municipality. After the storm, the area was in danger of becoming damaged by a landslide upon future heavy rains. The municipality of Sabana Grande will be constructing revetment slopes with a mattress of fasciones on public property to prevent future erosion to the affected area.

**Location Description:**

ROAD 121 KM. 6.1 INTERIOR SECTOR PUENTE MAGINAS, MACHUCHAL WARD.  
Proposed Beneficiaries: Proposed Total=435 Low=293 Mod=142  
Census Track/Block: 960800(2)

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$3,080.33 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number: 08-DR-AB-55-008 Sabana Grande**

**Activity Title: CONSTRUCTION OF GUTTERS**

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

08-DR-001

**Projected Start Date:**

07/15/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF SABANA GRANDE

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$39,359.60
<b>Total Budget</b>	\$0.00	\$39,359.60
<b>Total Obligated</b>	(\$0.40)	\$39,359.60
<b>Total Funds Drawdown</b>	\$0.00	\$39,359.60
<b>Program Funds Drawdown</b>	\$0.00	\$39,359.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$39,359.60
MUNICIPALITY OF SABANA GRANDE	\$0.00	\$39,359.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The torrential rainfall caused by a severe storm in September 2008 eroded roadways. This caused the pavement to break apart in a landslide on a section of road in Rincon Ward in Sabana Grande. This project will consist of 1,000 linear meters of gutters and repavement of the affected road. This new construction will be made to prevent serious flooding in the future. Without the construction the residential area will continue to flood limiting access and hindering evacuation. This project will prevent future erosion to the affected roadway. This activity was reduced by \$140,000 in conformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

**Location Description:**

CRUZ PAGAN AND GEÑO PAGAN STREEETS, SECTOR CULEBRA , RINCON WARD.

Census Tract/Block:960300(2)

Proposed Beneficiaries: Proposed Total=345 Low=252 Mod=93

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$.40 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	4280/3280

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>08-DR-FC-01-001 Adjuntas</b>
<b>Activity Title:</b>	<b>DESIGN AND CONSTRUCTION OF BRIDGE</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
08-DR-001

**Project Title:**  
INFRASTRUCTURE

**Projected Start Date:**  
12/31/2012

**Projected End Date:**  
03/30/2020

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
MUNICIPALITY OF ADJUNTAS

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$400,156.54
<b>Total Budget</b>	\$156.54	\$400,156.54
<b>Total Obligated</b>	\$156.54	\$400,156.54
<b>Total Funds Drawdown</b>	\$0.00	\$400,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$400,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$400,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

DESIGN AND CONSTRUCTION OF THE ELEVATED BRIDGE AT GARZAS CENTRO WARD, MUNICIPALITY OF ADJUNTAS. THE EXISTING BRIDGE HAS BEEN AFFECTED BY 5 DIFFERENT NATURAL DISASTERS (FEMA 1371, 1136, 931, 1247 AND 1613). THE BRIDGE DOES NOT HAVE ROAD RAILINGS AND IS BUILT IN SUCH WAY THAT IT ALLOWS THE RIVER TO GO OVER IT.

THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT GARZAS WARD WILL CONTINUE WITHOUT PROTECTION. THE GARZAS COMMUNITY IS COMPOSED OF APPROXIMATELY 300 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE ELEVATED BRIDGE IS EASIER AND COSTLY EFFECTIVE COMPARED TO ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. WILL ELEVATE FLOODING RISK ON THE AREA. THE HOUSING UNITS LOCATED ON THAT AREA WILL BE PERMANENTLY SAFE OF THE ACTUAL RISK. On the other hand allow safe access for the

**Location Description:**

Census Track: 966500; Block: 01  
Pancho González Bridge, Road PR 522, Km. 36.5, Garzas Centro Ward.  
Proposed Beneficiaries: 941; Low: 620; Mod: 321

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	480/480

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>08-DR-FC-36-002 Lajas</b>
<b>Activity Title:</b>	<b>REHABILITATION OF SEVERELY DAMAGED BRIDGES</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

08-DR-001

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF LAJAS

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$64,000.00
<b>Total Budget</b>	(\$536,000.00)	\$64,000.00
<b>Total Obligated</b>	(\$536,000.00)	\$64,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$64,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$64,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$64,000.00
MUNICIPALITY OF LAJAS	\$0.00	\$64,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REHABILITATION OF TWO SEVERELY DAMAGED BRIDGES AT LAJAS ARRIBA, CANDELARIO AND PARIS WARDS. This project consists of the repair of two existing bridges damaged by the September 21-23 rains and floods in the Lajas Arriba and Candelaria wards. These municipal bridges are severely damaged and present a safety hazard to the citizens that live in the area and those who use the roads to go to work or perform other errands.

**Location Description:**

Census Tract: 850200; Blocks: 01,02, 03, 04  
 Census Tract: 850102; Blocks: 01, 04  
 Publicly-owned Area.  
 LAJAS ARRIBA, CANDELARIO AND PARIS WARDS.  
 Total Proposed Beneficiaries: 6577; Low: 3625; Mod: 2952

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$536,000 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 08-DR-FC-60-001 Santa Isabel**

**Activity Title: REPAVEMENT OF STREETS**

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

08-DR-001

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

09/01/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF SANTA ISABEL

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$399,999.48
<b>Total Budget</b>	\$0.00	\$399,999.48
<b>Total Obligated</b>	(\$0.05)	\$399,999.48
<b>Total Funds Drawdown</b>	\$0.00	\$399,999.48
<b>Program Funds Drawdown</b>	\$0.00	\$399,999.48
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$399,999.48
MUNICIPALITY OF SANTA ISABEL	\$0.00	\$399,999.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REPAVEMENT OF MUNICIPAL ROADS AT SANTA ISABEL.

STREETS BEING ADDRESSED WILL BE PAVED OR RESURFACED, AND OTHER IMPROVEMENTS WILL BE MADE TO PREVENT SERIOUS FLOODING IN THE FUTURE.

WITHOUT THE IMPROVEMENTS, SANTA ISABEL RESIDENTIAL AREA WILL CONTINUE TO FLOOD AND LIMITING ACCESS.

The torrential rainfall caused by a severe storm in September 2008 accelerated the deterioration of roads in various wards throughout the municipality of Santa Isabel. The affected roads are main access roads for the residents. This project will consist of repaving the municipal roads that were severely damaged and affected by the rainfalls of the storm. The project will be of benefit to residents of low and moderate income.

**Location Description:**

Census Tract: 953600; Blocks: 01, 02, 03

JAUCA I, DESCALABRADO AND FELICIA II WARDS, SANTA ISABEL.

Total Proposed Beneficiaries: 5363; Low: 3006; Mod: 2357

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$0.05 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	48413/10666

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





<b>Grantee Activity Number:</b>	<b>08-DR-FC-68-001 Yauco</b>
<b>Activity Title:</b>	<b>DESIGN AND CONSTRUCTION OF BRIDGE</b>

<b>Activity Category:</b> Construction/reconstruction of streets	<b>Activity Status:</b> Completed
<b>Project Number:</b> 08-DR-001	<b>Project Title:</b> INFRASTRUCTURE
<b>Projected Start Date:</b> 06/01/2010	<b>Projected End Date:</b> 03/30/2015
<b>Benefit Type:</b> Area ( )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Low/Mod	<b>Responsible Organization:</b> MUNICIPALITY OF YAUCO

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$154,432.35
<b>Total Budget</b>	(\$1,569.50)	\$154,432.35
<b>Total Obligated</b>	(\$1,569.50)	\$154,432.35
<b>Total Funds Drawdown</b>	\$0.00	\$154,432.35
<b>Program Funds Drawdown</b>	\$0.00	\$154,432.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$154,432.35
MUNICIPALITY OF YAUCO	\$0.00	\$154,432.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

DESIGN AND CONSTRUCTION OF SOME BRIDGES AT SUSUA ALTA WARD, MUNICIPALITY OF YAUCO. THIS NEW CONSTRUCTION WILL BE MADE TO PREVENT SERIOUS FLOODING DAMAGE AT THE RESIDENTIAL AREA. WITHOUT THE IMPROVEMENT, THE RESIDENTIAL AREA AT SUSUA ALTA WARD WILL REMAIN UNPROTECTED. THE SUSUA ALTA COMMUNITY IS COMPOSED OF APPROXIMATELY 346 HOUSEHOLDS, ALL OF LOW-MODERATE HOUSING UNITS. ALL OF THEM WILL BE POSITIVELY AFFECTED BY THE PROPOSED PROJECT. THE BRIDGE IS EASIER AND MORE COST EFFECTIVE COMPARED TO ELEVATION OF SITE TERRAIN OR ANY OTHER INDIVIDUAL ADJUSTMENT. THIS PROJECT WILL ELIMINATE FLOODING RISK IN THE AREA. THE HOUSING UNITS LOCATED IN THE AREA WILL BE PERMANENTLY SAFE OF THE ACTUAL RISK. THE PROJECT WILL PROVIDE A SAFE ACCESS ROUTE FOR RESIDENTS AND PROMOTE THE CREATION OF SMALL BUSINESSES THAT WILL SUPPORT ECONOMIC

**Location Description:**

SUSUA ALTA WARD, MUNICIPALITY OF YAUCO.  
 Proposed Beneficiaries: Proposed Total=1039 Low=632 Mod=407  
 Census Tract/Block: 750201(2)

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$1,569.50 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	100/277

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 08-FC-DR-10-002 Cabo Rojo  
**Activity Title:** Land acq. for construction of water diversion canal

**Activity Category:**

Construction/reconstruction of water lift stations

**Project Number:**

08-DR-001

**Projected Start Date:**

02/15/2016

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

03/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

CABO ROJO

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$956,959.68
<b>Total Budget</b>	\$551,901.24	\$956,959.68
<b>Total Obligated</b>	\$551,901.24	\$956,959.68
<b>Total Funds Drawdown</b>	\$0.00	\$310,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$310,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$310,000.00
CABO ROJO	\$0.00	\$310,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of land for a future construction of water diversion canal for flood risk mitigation in Llanos Costa ward. The project is directed to mitigating flood hazards. It includes land acquisition (this activity), for flood mitigation measures to reduce the risk of flooding in approximately 40 housing units, minimizing the loss of property, housing damages and, protecting LMA residents.

**Location Description:**

Llanos Costa ward.

**Activity Progress Narrative:**

According to the substantial amendment published on January 18, 2019, the activity receives an additional funds (\$ 551,901.24), for a total amount of \$956,959.68.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 08-DR-002 / HOUSING

**Grantee Activity Number:** 08-DR-AB-68-002 Yauco

**Activity Title:** Acquisition and Rehabilitation of housing units

### Activity Category:

Acquisition - buyout of residential properties

### Project Number:

08-DR-002

### Projected Start Date:

06/01/2010

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

HOUSING

### Projected End Date:

12/31/2017

### Completed Activity Actual End Date:

### Responsible Organization:

MUNICIPALITY OF YAUCO

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2019**

N/A

**To Date**

\$153,069.00

**Total Budget**

(\$106,931.00)

\$153,069.00

**Total Obligated**

(\$106,931.00)

\$153,069.00

**Total Funds Drawdown**

\$0.00

\$153,069.00



<b>Program Funds Drawdown</b>	\$0.00	\$153,069.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$153,069.00
MUNICIPALITY OF YAUCO	\$0.00	\$153,069.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ACQUISITION/New Construction OF 3 SINGLE HOUSING UNITS TO REPLACEMENT HOUSEHOLD AFFECTED BY FLOOD AT THE MUNICIPALITY OF YAUCO.THIS FAMILIES ARE BEING RELOCATED FROM FREQUENTLY FLOODED AREA TO AN AREA THAT DOES NOT FLOOD.  
This activity was reduced by \$140,000 in corformity with the Substantial Amendment to include the Affordable Rental Housing category. (Feb. 2012)

**Location Description:**

DIEGO HERNANDEZ AND PUEBLO WARDS, YAUCO.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$106,931.00 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>08-DR-FC-27-001 Guayanilla</b>
<b>Activity Title:</b>	<b>REHABILITATION OF HOUSING</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

08-DR-002

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

HOUSING

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF GUAYANILLA

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$149,450.00
<b>Total Budget</b>	(\$10,550.00)	\$149,450.00
<b>Total Obligated</b>	(\$10,550.00)	\$149,450.00
<b>Total Funds Drawdown</b>	\$0.00	\$149,450.00
<b>Program Funds Drawdown</b>	\$0.00	\$149,450.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$149,450.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$149,450.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Between the 21 and 23 of September 2008, the municipality of Guayanilla received about 17.9 inches of rain. This event caused floods and landslides that affected several homes in the targeted wards. The proposed project will assist in the rehabilitation of 7 houses that were affected by the aforementioned events. The assistance will consist in the following: a) replacement of affected floors, walls and sealing; b) removal of structural barriers; c) replacement of affected doors and windows; d) reparation of electrical and water systems and; e) roof sealing. The municipality will request additional information to verify that the requested rehabilitations are related to a natural disaster.

**Location Description:**

Pueblo Ward; Magas Arriba Ward; Quebradas Ward; Consejo Ward.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$10,550.00 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/3	3/2	7/5	100.00
# Owner Households	0	0	0	4/3	3/2	7/5	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>08-DR-FC-50-001 Patillas</b>
<b>Activity Title:</b>	<b>REHABILITATION OF HOUSING</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
08-DR-002

**Projected Start Date:**  
06/01/2010

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
HOUSING

**Projected End Date:**  
12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Municipality of Patillas

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$190,306.44
<b>Total Budget</b>	(\$9,693.56)	\$190,306.44
<b>Total Obligated</b>	(\$9,693.56)	\$190,306.44
<b>Total Funds Drawdown</b>	\$0.00	\$190,306.44
<b>Program Funds Drawdown</b>	\$0.00	\$190,306.44
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$190,306.44
Municipality of Patillas	\$0.00	\$190,306.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REHABILITATION OF FIVE (5) PRE-FABRICATE HOUSING AT DIFFERENT WARDS OF THE MUNICIPALITY OF PATILLAS. THE IMPROVEMENT ARE TO BUILT PRE-FABRICATE HOUSES IN CONCRETE FOR REPLACE THE HOMES THAT WERE DESTROYED BY DISASTER THE PASS THROUGH DURING SEPTEMBER 20TH TO THE 23TH OF 2008. FIRST AND ONLY PHASE.

**Location Description:**

MUNICIPALITY AREA,PATILLAS (Munoz Rivera, Quebrada Arriba, Marin, Mulas, Cacao Alto, Cacao Bajo, Mamey, Pueblo, Pollos, Bajo, Apeadero, Jacoboa, Rios, Guardarraya and Jagual Wards).

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$9,693.56 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total





# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/3	0/2	5/5	100.00
# Owner Households	0	0	0	5/3	0/2	5/5	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>08-DR-FC-67-001 Yabucoa</b>
<b>Activity Title:</b>	<b>REHABILITATION OF HOUSING</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Number:**  
08-DR-002

**Project Title:**  
HOUSING

**Projected Start Date:**  
06/01/2010

**Projected End Date:**  
12/31/2017

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
MUNICIPALITY OF YABUCOA

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$199,128.60
<b>Total Budget</b>	(\$871.40)	\$199,128.60
<b>Total Obligated</b>	(\$871.40)	\$199,128.60
<b>Total Funds Drawdown</b>	\$0.00	\$199,128.60
<b>Program Funds Drawdown</b>	\$0.00	\$199,128.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$199,128.60
MUNICIPALITY OF YABUCOA	\$0.00	\$199,128.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

REHABILITATION OF 40 SINGLE HOUSING UNITS FOR LOW AND MODERATE INCOME HOSEHOLD TO IMPROVE RESIDENTIAL PROPERTIES AND MAKE THEM LESS PRONE TO DAMAGE. AT THE MUNICIPALITY OF YABUCOA.

**Location Description:**

AGUACATE, CALABAZAS, CAMINO NUEVO, GUAYABOTA, JACANA, JUAN MARTIN, LIMONES, PLAYA, TEJAS AND YABUCOA-PUEBLO. MUNICIPALITY OF YABUCOA.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$871.40 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/40
# of Singlefamily Units	0	40/40



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/24	16/16	40/40	100.00
# Owner Households	0	0	0	24/24	16/16	40/40	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 08-FC-DR-68-005 Yauco  
**Activity Title:** Acquisition and rehabilitation

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DR-002

**Projected Start Date:**

11/17/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

HOUSING

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF YAUCO

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$207,000.00
<b>Total Budget</b>	(\$110,098.15)	\$207,000.00
<b>Total Obligated</b>	(\$110,098.15)	\$207,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$207,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$207,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$207,000.00
MUNICIPALITY OF YAUCO	\$0.00	\$207,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 4 units for housing to replace the house of four families affected by storm.

**Location Description:**

Astillas Sector Diego Hernandez ward; Nueva Vida Sector Susua Baja and Pueblo ward.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$110,098.15 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 08-DR-004 / ADMINISTRATION-MUNICIPALITIES

**Grantee Activity Number:** 08-DR-AB-68-ADM YAUCO

**Activity Title:** Program Administration Yauco

**Activity Category:**

Administration

**Activity Status:**

Completed

**Project Number:**

08-DR-004

**Project Title:**

ADMINISTRATION-MUNICIPALITIES

**Projected Start Date:**

06/01/2010

**Projected End Date:**

12/31/2017

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

MUNICIPALITY OF YAUCO

### Overall

**Total Projected Budget from All Sources**

### Apr 1 thru Jun 30, 2019

N/A

### To Date

\$16,997.49

**Total Budget**

(\$293.75)

\$16,997.49

**Total Obligated**

(\$293.75)

\$16,997.49



<b>Total Funds Drawdown</b>	\$0.00	\$16,997.49
<b>Program Funds Drawdown</b>	\$0.00	\$16,997.49
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$16,997.49
MUNICIPALITY OF YAUCO	\$0.00	\$16,997.49
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

OVER ALL LOCAL GOVERNMENT ADMINISTRATION

**Location Description:**

MUNICIPALITY AREA

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$293.75 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 08-DR-005 / AFFORDABLE RENTAL HOUSING**

**Grantee Activity Number: 08-DR-AB-07-004 Arroyo**

**Activity Title: Affordable Rental Housing Arroyo**



**Activity Category:**  
Affordable Rental Housing

**Project Number:**  
08-DR-005

**Projected Start Date:**  
05/16/2016

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
AFFORDABLE RENTAL HOUSING

**Projected End Date:**  
03/31/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF ARROYO

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,933,773.87
<b>Total Budget</b>	\$384,371.41	\$1,933,773.87
<b>Total Obligated</b>	\$384,371.41	\$1,933,773.87
<b>Total Funds Drawdown</b>	\$0.00	\$1,078,953.06
<b>Program Funds Drawdown</b>	\$0.00	\$1,078,953.06
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,078,953.06
MUNICIPALITY OF ARROYO	\$0.00	\$1,078,953.06
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

THIS PROJECT AIMS TO REHABILITATE HOMES THAT WERE AFFECTED BY THE RAINS IN SEPTEMBER 2008 IN THE URBANIZATION PALMAR II IN PALMAS WARD. THE MAIN OBJECTIVE OF THE PROJECT IS TO REMOVE OR CORRECT HEALTH OR SAFETY HAZARDS FOR RESIDENTS WHO MEET THE REQUIREMENTS OF ARPE AND UBC. IMPROVEMENTS TO BE MADE IN THESE HOMES WILL HELP ELIMINATE DEPRESSING CONDITIONS, ARCHITECTURAL BARRIERS THAT DO NOT MEET BASIC SAFETY REQUIREMENTS. AS A RESULT, IT IS EXPECTED TO REHABILITATE AND STABILIZE ALL THE HOUSES IN THIS URBANIZATION. PHASE III OF III. THOSE WHO SUFFERED LOSSES DUE TO THE ONSLAUGHT OF THE RAINS AND FLOODING IN SEPTEMBER 2008 AND HAVE YET TO REPAIR THEIR HOMES TO KEEP IN OPTIMAL CONDITIONS TO FACE THE HURRICANE SEASON ARE ELIGIBLE FOR THIS PROJECT. 96 LOW AND MODERATE INCOME RESIDENTS, WILL BENEFIT FROM THIS

### Location Description:

EL PALMAR II AT PALMAS WARD - ARROYO

### Activity Progress Narrative:

According to the substantial amendment published on January 18, 2019, the activity receives an additional funds (\$ 384,371.41), for a total amount of \$1,933,773.87



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DR-FC-07-002 Arroyo</b>
<b>Activity Title:</b>	<b>Affordable Rental Housing Arroyo</b>

**Activity Category:**  
Affordable Rental Housing

**Activity Status:**  
Under Way

**Project Number:**  
08-DR-005

**Project Title:**  
AFFORDABLE RENTAL HOUSING

**Projected Start Date:**  
05/16/2016

**Projected End Date:**  
03/31/2020

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
MUNICIPALITY OF ARROYO

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$249,218.42
<b>Total Budget</b>	\$108,719.52	\$249,218.42
<b>Total Obligated</b>	\$108,719.52	\$249,218.42
<b>Total Funds Drawdown</b>	\$0.00	\$76,514.50
<b>Program Funds Drawdown</b>	\$0.00	\$76,514.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$76,514.50
MUNICIPALITY OF ARROYO	\$0.00	\$76,514.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

THIS PROJECT AIMS TO REHABILITATE HOMES THAT WERE AFFECTED BY THE RAINS IN SEPTEMBER 2008 IN THE URBANIZATION PALMAR II IN PALMAS WARD. THE MAIN OBJECTIVE OF THE PROJECT IS TO REMOVE OR CORRECT HEALTH OR SAFETY HAZARDS FOR RESIDENTS WHO MEET THE REQUIREMENTS OF ARPE AND UBC. IMPROVEMENTS TO BE MADE IN THESE HOMES WILL HELP ELIMINATE DEPRESSING CONDITIONS, ARCHITECTURAL BARRIERS THAT DO NOT MEET BASIC SAFETY REQUIREMENTS. AS A RESULT, IT IS EXPECTED TO REHABILITATE AND STABILIZE ALL THE HOUSES IN THIS URBANIZATION.PHASE II OF III. ON THIS SECOND PHASE, 8 LOW AND MODERATE INCOME RESIDENTS, WILL BENEFIT FROM THIS PROJECT.

**Location Description:**

Urbanization Palmar II in Palmas Ward- Arroyo

**Activity Progress Narrative:**

According to the substantial amendment published on January 18, 2019, the activity receives an additional funds .



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 08-DR-006 / DREF

**Grantee Activity Number:** 08-DREF-07-001-ARROYO

**Activity Title:** Acquisition/Construction of Housing

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DR-006

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

DREF

**Projected End Date:**

06/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF ARROYO

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2019**

N/A

**To Date**

\$106,425.00

**Total Budget**

(\$35.00)

\$106,425.00

**Total Obligated**

(\$35.00)

\$106,425.00

**Total Funds Drawdown**

\$0.00

\$106,425.00

**Program Funds Drawdown**

\$0.00

\$106,425.00



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$106,425.00
MUNICIPALITY OF ARROYO	\$0.00	\$106,425.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

THIS PROJECT CONSISTS IN THE ACQUISITION OF ONE (1) HOUSING UNIT TO RELOCATE ONE (1) FAMILY THAT WAS AFFECTED BY THE STRONG WINDS AND THE HEAVY RAINS THAT AFFECTED THE ISLAND DURING DAYS OF SEPTEMBER 21-23, 2008.

### Location Description:

PALMAS WARD

### Activity Progress Narrative:

The activity was completed by the municipality. The amount of \$35.00 was recaptured according to the substantial amendment published on January 18, 2019.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
Activity funds eligible for DREF	0	106425/10646

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Grantee Activity Number:** 08-DREF-07-002 ARROYO  
**Activity Title:** DEMOLITION OF HOUSING

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Completed

**Project Number:**  
 08-DR-006

**Project Title:**  
 DREF

**Projected Start Date:**  
 10/01/2014

**Projected End Date:**  
 06/30/2018

**Benefit Type:**  
 Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 MUNICIPALITY OF ARROYO

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$17,920.00
<b>Total Budget</b>	(\$620.00)	\$17,920.00
<b>Total Obligated</b>	(\$620.00)	\$17,920.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,920.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,920.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,920.00
MUNICIPALITY OF ARROYO	\$0.00	\$17,920.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

THIS PROJECT CONSISTS IN THE DEMOLITION OF ONE (1) HOUSING UNIT RECUPERATED AND EXCHANGED FOR ONE THAT WAS THAT WAS PURCHASED WITH DREF PROGRAM FUNDS. THE PROGRAM WILL PROVIDE FUNDS TO CONTRACT THE DEMOLITION AND DISPOSITION OF DEBRIS AND USE THEM FOR PUBLIC SERVICE.

**Location Description:**

PITAHAYA WARD

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$620 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
Activity funds eligible for DREF	0	17920/18540



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DREF-25-001-GUANICA</b>
<b>Activity Title:</b>	<b>ACQUISITION/CONSTRUCTION OF HOUSING</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DR-006

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

DREF

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF GUANICA

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$594,344.60
<b>Total Budget</b>	(\$145,655.40)	\$594,344.60
<b>Total Obligated</b>	(\$145,655.40)	\$594,344.60
<b>Total Funds Drawdown</b>	\$0.00	\$514,344.60
<b>Program Funds Drawdown</b>	\$0.00	\$514,344.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$514,344.60
MUNICIPALITY OF GUANICA	\$0.00	\$514,344.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

**Location Description:**

CAÑO, CIENAGA AND ARENAS WARDS AT THE MUNICIPALITY OF GUANICA.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$145,655.40 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		7/10	
Activity funds eligible for DREF	0		514344/74000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		7/10	
# of Singlefamily Units	0		7/10	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/5	0/5	7/10	100.00
# Owner Households	0	0	0	7/5	0/5	7/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 08-DREF-27-001-GUAYANILLA**  
**Activity Title: Acquisition/Construction of Housing**

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DR-006

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

DREF

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF GUAYANILLA

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$693,965.00
<b>Total Budget</b>	(\$46,035.00)	\$693,965.00
<b>Total Obligated</b>	(\$46,035.00)	\$693,965.00
<b>Total Funds Drawdown</b>	\$0.00	\$693,965.00
<b>Program Funds Drawdown</b>	\$0.00	\$693,965.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$693,965.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$693,965.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

**Location Description:**

PUEBLO WARD AT THE MUNICIPALITY OF GUAYANILLA.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$46,035 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/10	
Activity funds eligible for DREF	0		693965/74000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/10	
# of Singlefamily Units	0		5/10	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/5	1/5	5/10	100.00
# Owner Households	0	0	0	4/5	1/5	5/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number: 08-DREF-27-002-GUAYANILLA**

**Activity Title: DEMOLITION OF HOUSING**

**Activity Category:**

Clearance and Demolition

**Project Number:**

08-DR-006

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

DREF

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF GUAYANILLA

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$33,730.42)	\$0.00
<b>Total Obligated</b>	(\$33,730.42)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
MUNICIPALITY OF GUAYANILLA	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The municipality carried out the demolition and cleanup of ten (3) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit. Qualified families will be relocated once they acquire and/or build new housing

**Location Description:**

PUEBLO WARD AT THE MUNICIPALITY OF GUAYANILLA.

**Activity Progress Narrative:**

The amount of \$33,730.42 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DREF-35-001-JUNCOS</b>
<b>Activity Title:</b>	<b>Acquisition/Construction of Housing</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
08-DR-006

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
DREF

**Projected End Date:**  
06/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF JUNCOS

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$226,560.08
<b>Total Budget</b>	(\$423,439.92)	\$226,560.08
<b>Total Obligated</b>	(\$423,439.92)	\$226,560.08
<b>Total Funds Drawdown</b>	\$0.00	\$226,560.08
<b>Program Funds Drawdown</b>	\$0.00	\$226,560.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$226,560.08
MUNICIPALITY OF JUNCOS	\$0.00	\$226,560.08
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

**Location Description:**

PUEBLO WARD AT THE MUNICIPALITY OF JUNCOS.

**Activity Progress Narrative:**

The amount of \$423,439.92 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/10	
Activity funds eligible for DREF	0		226560/65000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Singlefamily Units	0		0/10	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/5	0/5	2/10	100.00
# Owner Households	0	0	0	2/5	0/5	2/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number: 08-DREF-35-002 JUNCOS**  
**Activity Title: DEMOLITION OF HOUSING**

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Cancelled

**Project Number:**  
 08-DR-006

**Project Title:**  
 DREF

**Projected Start Date:**  
 07/22/2014

**Projected End Date:**  
 12/31/2017

**Benefit Type:**  
 Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 MUNICIPALITY OF JUNCOS

Overall	Apr 1 thru Jun 30, 2019	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$150,000.00)	\$0.00
Total Obligated	(\$150,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
MUNICIPALITY OF JUNCOS	\$0.00	\$0.00
OFFICE OF COMMISSIONER OF MUNICIPAL AFFAIRS	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

THE PROJECT WILL PROVIDE ATTENDANCE TO PEOPLE WITH LOW AND MODERATE INCOME, AND WILL ELIMINATE THE SPECIFIC DETRIMENTAL CONDITIONS OF HEALTH AND SECURITY.THE AMOUNT OF HOUSES TO BE DEMOLISH IS 10.

**Location Description:**

PUEBLO WARD

**Activity Progress Narrative:**

The amount of \$150,000 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





<b>Grantee Activity Number:</b>	<b>08-DREF-44-001-MAUNABO</b>
<b>Activity Title:</b>	<b>Acquisition/Construction of Housing</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
08-DR-006

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Cancelled

**Project Title:**  
DREF

**Projected End Date:**  
12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF MAUNABO

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	(\$73,178.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$73,178.00
MUNICIPALITY OF MAUNABO	\$0.00	\$73,178.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or const

**Location Description:**

EMAJAGUAS, CALZADA, TALANTE, PALO SECO, LIZAS, PUEBLO AND MATUYAS ABAJO/ARRIBA WARDS AT THE MUNICIPALITY OF MAUNABO.

**Activity Progress Narrative:**

The amount of \$73,178.00 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DREF-47-001-NAGUABO</b>
<b>Activity Title:</b>	<b>Acquisition/Construction of Housing</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
08-DR-006

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
DREF

**Projected End Date:**  
03/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF NAGUABO

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$232,400.00
<b>Total Budget</b>	\$0.00	\$232,400.00
<b>Total Obligated</b>	(\$506,100.00)	\$232,400.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
MUNICIPALITY OF NAGUABO	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 2 households of low-to-moderate income. Houses are being acquired for families that whose homes were demolished under the buyout activity.

**Location Description:**

RIO WARD AT THE MUNICIPALITY OF NAGUABO.

**Activity Progress Narrative:**

The amount of \$506,100.00 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 08-DREF-47-002-NAGUABO**

**Activity Title: DEMOLITION OF HOUSING**

**Activity Category:**

Clearance and Demolition

**Project Number:**

08-DR-006

**Projected Start Date:**

10/01/2013

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

DREF

**Projected End Date:**

03/31/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF NAGUABO

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$59,600.00
<b>Total Budget</b>	\$0.00	\$59,600.00
<b>Total Obligated</b>	(\$1,900.00)	\$59,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
MUNICIPALITY OF NAGUABO	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

THE MUNICIPALITY CARRIED OUT THE DEMOLITION AND CLEANUP OF 2 HOUSING UNITS RECEIVED IN EXCHANGE FOR PARTICIPATING FAMILIES. QUALIFIED FAMILIES WILL BE RELOCATED ONCE THEY ACQUIRE AND /OR BUILD NEW HOUSING.

**Location Description:**

MAIZALEZ AND SANTIAGO & LIMAS WARDS IN THE MUNICIPALITY OF NAGUABO.

**Activity Progress Narrative:**

The amount of \$1,900.00 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 08-DREF-50-001-PATILLAS**

**Activity Title: Acquisition/Construction+of+Housing**

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

08-DR-006

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

DREF

**Projected End Date:**

04/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

Municipality of Patillas

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$772,137.00
<b>Total Budget</b>	\$0.00	\$772,137.00
<b>Total Obligated</b>	(\$116,693.00)	\$772,137.00
<b>Total Funds Drawdown</b>	\$0.00	\$757,060.00
<b>Program Funds Drawdown</b>	\$0.00	\$757,060.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$757,060.00
Municipality of Patillas	\$0.00	\$757,060.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

**Location Description:**

MUÑOZ RIVERA, QUEBRADA ARRIBA, MARIN, MULAS, CACAO ALTO, CACAO BAJO, MAMEY, PUEBLO, POLLOS, APEADERO, JACABOA, RIOS, GUARDARRAYA, JAGUAL. MUNICIPALITY OF PATILLAS.

**Activity Progress Narrative:**

The amount of \$116,693.00 was recaptured.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/10
Activity funds eligible for DREF	0	757060/77213

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/10
# of Singlefamily Units	0	8/10

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/5	0/5	8/10	100.00
# Owner Households	0	0	0	8/5	0/5	8/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>08-DREF-62-001-UTUADO</b>
<b>Activity Title:</b>	<b>Acquisitio/Construction of Housing</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
08-DR-006

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
DREF

**Projected End Date:**  
06/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF UTUADO

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$282,638.00
<b>Total Budget</b>	\$0.00	\$282,638.00
<b>Total Obligated</b>	(\$3,062.00)	\$282,638.00
<b>Total Funds Drawdown</b>	\$0.00	\$282,638.00
<b>Program Funds Drawdown</b>	\$0.00	\$282,638.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$282,638.00
MUNICIPALITY OF UTUADO	\$0.00	\$282,638.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 3 households of low-to-moderate income. The acquisition/construction of the home will average \$95,233.

**Location Description:**

ANGELES, ARENAS, CAGUANA, CAONILLAS, CONSEJO, DON ALONZO, GUAONICO, LAS PALMAS, LIMON, MAMEYES, PASO PALMA, RIO ABAJO, RONCADOR, SABANA GRANDE, SALTO ABAJO/ARRIBA, SANTA ISABEL, TEUAN, VIVI ARRIBA/ABAJO WARDS AT THE MUNICIPALITY OF UTUADO.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$3,062.00 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	3/3



Activity funds eligible for DREF

0

282638/28263

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DREF-66-001-VILLALBA</b>
<b>Activity Title:</b>	<b>Acquisition/Construction of Housing</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
08-DR-006

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Cancelled

**Project Title:**  
DREF

**Projected End Date:**  
12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF VILLALBA

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	(\$457,385.00)	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$28,000.00
MUNICIPALITY OF VILLALBA	\$0.00	\$28,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 5 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 5 households = \$345,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

**Location Description:**

VILLALBA ARRIBA, VILLALBA ABAJO, HATO PUERCO AND CAONILLAS ARRIBA-ABAJO WARDS AT MUNICIPALITY OF VILLALBA.

**Activity Progress Narrative:**

The amount of \$457,385.00 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	28000/457385

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>08-DREF-67-001-YABUCOA</b>
<b>Activity Title:</b>	<b>Acquisition/Construction of Housing</b>

**Activity Category:**  
Acquisition - buyout of residential properties

**Project Number:**  
08-DR-006

**Projected Start Date:**  
06/01/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
DREF

**Projected End Date:**  
09/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MUNICIPALITY OF YABUCOA

Overall	Apr 1 thru Jun 30, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$689,455.10
<b>Total Budget</b>	\$0.00	\$689,455.10
<b>Total Obligated</b>	(\$155,244.90)	\$689,455.10
<b>Total Funds Drawdown</b>	\$0.00	\$689,455.10
<b>Program Funds Drawdown</b>	\$0.00	\$689,455.10
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$689,455.10
MUNICIPALITY OF YABUCOA	\$0.00	\$689,455.10
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction/Acquisition of single family housing in different wards of the municipality will provide secure residential properties that are not prone to damage. The municipality will identify 10 households of low-to-moderate income. The acquisition/construction of the home will average \$67,500.00. Project Delivery Costs are estimated to be \$1,500 per unit. Total cost per unit for acquisition/new construction including program delivery is \$69,000.00 DREF eligible funds are \$69,000.00 per unit for 10 households = \$690,000.00 DREF Category B - Buyouts. Houses are being acquired or constructed for families that whose homes were demolished under the buyout activity

**Location Description:**

AGUACATE, CALABAZAS, CAMINO NUEVO, GUAYABOTA, JACANAS, JUAN MARIN, LIMONES, PLAYA, TEJAS AND PUEBLO WARDS AT THE MUNICIPALITY OF YABUCOA.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$155,244.90 was recaptured according to the substantial amendment published on January 18, 2019.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/10	
Activity funds eligible for DREF	0		689455/68945	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/5	2/5	5/10	100.00
# Owner Households	0	0	0	3/5	2/5	5/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number: 08-DREF-67-002-YABUCOA**

**Activity Title: DEMOLITION OF HOUSING**

**Activity Category:**

Clearance and Demolition

**Project Number:**

08-DR-006

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

DREF

**Projected End Date:**

06/30/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

MUNICIPALITY OF YABUCOA

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$36,750.00
<b>Total Budget</b>	\$0.00	\$36,750.00
<b>Total Obligated</b>	(\$5,250.00)	\$36,750.00
<b>Total Funds Drawdown</b>	\$0.00	\$36,750.00
<b>Program Funds Drawdown</b>	\$0.00	\$36,750.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$36,750.00
MUNICIPALITY OF YABUCOA	\$0.00	\$36,750.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The municipality carried out the demolition and cleanup of ten (10) housing units received in exchange for participating families. Demolition and cleanup costs are estimated to be \$11,000 per unit= \$110,000.00. Qualified families will be relocated once they acquire and/or build new housing

**Location Description:**

AGUACATE, CALABAZAS, CAMINO NUEVO, GUAYABOTA, JACANAS, JUAN MARIN, LIMONES, PLAYA, TEJAS AND PUEBLO WARDS AT THE MUNICIPALITY OF YABUCOA.

**Activity Progress Narrative:**

The activity was completed by the municipality. The amount of \$5,250.00 was recaptured according to the substantial amendment published on January 18, 2019.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	7/10
<b>Activity funds eligible for DREF</b>	0	36750/36750



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/10
# of Singlefamily Units	0	7/10

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---