

**Grantee: Puerto Rico**

**Grant: B-08-DI-72-0001**

**July 1, 2017 thru September 30, 2017 Performance Report**

---



**Grant Number:**

B-08-DI-72-0001

**Obligation Date:****Award Date:****Grantee Name:**

Puerto Rico

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$29,982,887.00

**Grant Status:**

Active

**QPR Contact:**

Aida Gracia Rivera

**LOCCS Authorized Amount:**

\$29,982,887.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$29,982,887.00

**Disasters:****Declaration Number**

FEMA-1798-PR

**Narratives****Disaster Damage:**

## Disaster Damage:

## REPORTED FEMA DAMAGES AND RECOVERY NEEDS RESULTING FROM FEMA DR-1798-PR

The severe storm and flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island. Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico. The response of the government of Puerto Rico towards this event began with the commencement of the emergency and continued until recovery operations were initiated. The operations were devoted primarily to the protection of life and property. The recovery began as soon as the emergency conditions permitted the recovery operations to restore systems to normal. Short term recovery actions were taken to assess damages and to return normal life systems to operating standards. This action will continue until both short and long range operations are completed. Agencies and Departments of the local government continued functioning in their normal roles as required meeting the conditions generated by said emergency.

The Federal Emergency Agency and the Commonwealth of Puerto Rico delivered support to the affected individuals and business in their recovery process. As part of this process 36,159 homes were inspected to verify related damages, resulting in the approval of disaster relief funds under FEMA. The Disaster Recovery Centers (DRCS) provided assistance to 35,511 residents from the 26 disaster declared municipalities supporting them in the application process and providing information about the available disaster assistance programs. The small business administration (SBA) issued 7,453 low interests, long term loan applications to home owners, renters and businesses of all sizes, to help repair or replace damaged personal property.

## FUNDING RESOURCES FOR DISASTER RECOVERY

## A. Severe Storm flooding DR-1798-PR

As of April 21, 2009, as result of the September 21-23-2008 severe storms and flooding event the recovery efforts performed from both the Commonwealth of Puerto Rico and other Federal and Voluntary Agencies have resulted in the following:

- Individual and Household grant (IHP) program - A total of \$29,520,690.08 has been approved under the FEMA IHP. The IHP provides assistance to individuals and families to meet disaster related needs and necessary expenses by insurance, federal, commonwealth or voluntary agency disaster assistance programs. In the Housing Program (HP) out of 35,020 referrals 8,467 were found to be eligible and the amount of \$12,189,397.35 was approved

**Recovery Needs:**

## Recovery Needs:

## Severe storms, flooding, (FEMA-1798-DR-PR)

These funds were appropriated under the Consolidated Security Disaster Assistance, and Continuing Appropriations Act 2005, to address mayor disaster declared by the President October 1, 2008.

During the three day period of September 21-23, 2008, parts of Puerto Rico suffered from one of the most catastrophic flooding events of the season to date. The flooding affected many municipalities island wide. The torrential rainfall resulted in severe flooding to rivers, streams, and roads, causing sinkholes, land/mudslides, and structural collapses mainly across the southern half of the island. Specifically, the heaviest rainfall, and most severe effects, occurred across the municipalities of Cabo Rojo,



Guayama, Humacao, Patillas, Ponce, and Yabucoa, where in some locations, totals approaching 30 inches of rainfall fell in a three-day period, ending at 8 am Tuesday, September 23, 2008.

The heavy rainfall and subsequent flooding were a direct result of a large tropical disturbance that moved slowly west across the island. On occasion, tropical disturbances may develop into tropical depressions and, upon further intensification, get named by named by the National Hurricane Center (NHC) as a tropical storm and/or hurricane. While the National Weather Service (NWS) in San Juan and the NHC closely monitored the system for possible organization into a named storm, multiple reconnaissance flights flown through the disturbance revealed no closed, low-level surface circulation, which was needed to satisfy the definition of a tropical depression. It was not until 5 pm Thursday, September 25, 2008 when the system, located about 380 miles north northwest of San Juan, Puerto Rico, was named Tropical Storm Kyle.

The strongest effects of the tropical disturbance were first felt in Puerto Rico on Sunday, September 21, 2008. The most intense rainfall occurred in the 24-hour period starting at 8 am Sunday, September 21, 2008 through 8 am September 22, 2008, with the highest rainfall rates occurring during the overnight hours from sunset on Sunday to sunrise on Monday. The largest rainfall amounts for the 24-hour period ending 8 am Monday, September 22, 2008 were 22.03 inches in Patillas, 20.00 inches in Guayama, 16.00 inches in Cabo Rojo, 14.83 inches in Yabucoa, and 10.81 inches in Ponce. For the combined three-day period, some of these numbers increase further with 29.83 inches in Patillas, 21.86 inches in Yabucoa, 20.52 inches in Ponce, and 17.82 inches in Cabo Rojo. Lesser, but just as significant, amounts, ranging from 5-15 inches of rain, fell across much of the island. The torrential rainfall seen across the island was immediately seen across the extensive river network in Puerto Rico. Some rivers, including the Río Gurabo, saw water levels rise in excess of 25 feet in less than 12 hours. Parts of the island that were spared the worst of the rain included the northern and northwestern coast, where only moderate rain showers were experienced.

The total rainfall amounts recorded from this event are unique in that the 29.83 inches seen in Patillas exceeds the weekly rainfall of 27.13 inches measured in Juana Díaz during the October 1985 flood event. The 24-hour rainfall totals ending at 8 am Monday,

### Recovery Needs:

municipalities of Patillas and Guayama, exceeded 200-year 24-hour rainfall totals. Specifically for Patillas, the recorded rainfall amount approaches the 500-year 24-hour rainfall totals. Along the southwestern section of the island, Cabo Rojo's 24 hour rainfall also exceeded the 100-year return period. Across the southern municipalities of Puerto Rico, Ponce and Yauco's 24-hour rainfall rates exceeded the 10-year 24-hour rainfall totals, Juana Díaz exceeded the 25-year rainfall totals, and Yabucoa, along the southeast coast, exceeded the 25-year rainfall totals.

The resultant flooding had considerable effects on the local population. An estimated 630 people in the affected areas were evacuated to shelters. In addition to structural damage caused by the flood waters, agricultural damage was sustained by coffee, plantains, and other minor crops. In response to the significant flooding, federal authorities issued a disaster declaration for portions of the island.

Intermittent periods of rain persisted across Puerto Rico during the days following the peak flood event, exacerbating conditions in municipalities previously affected by the floods. It was not until the night of September 27th that drier air moved into Puerto Rico.

Accordingly to the allocation method for CDBG Disaster Recovery Enhancement Fund (DREF) each granted state must demonstrate that it will have additional unmet needs toward which disaster recovery CDBG funds can be used after the existing allocations have been exhausted.

Puerto Rico was originally granted with an allocation of \$17,982,887. Our examination concluded that a total of \$899,144.35[1][1] was budgeted for planning and administration costs to be incurred by OCMA and sub grantees. The other \$17,083,742.65 was fully appropriated for eligible activities[2][2]. The OCMA have the evidence to sustain the eligibility of every activity approved to participating municipalities under this appropriation.

Therefore, Puerto Rico is totally qualified for the dollar-for-dollar match for the amount of \$15 million, as explained by HUD's assumptions. The excess of \$15 million (\$2,083,742.65) will be taken into consideration for a proportional distribution of DREF remaining funds. It is necessary to know the available balance of the DREF and the excess for each granted state to be able to specify the final pro-rata share amount that corresponds to Puerto Rico.

The funds appropriated to Puerto Rico will be used for the purposes that qualify as eligible activities and sub grantees further will submit to OCMA under Action Plan Amendment to DRGR. OCMA will consider sub grantees performance, usage and necessity of additional funds for proposal qualification and contract fulfillment. Also will recommend and evaluate any solicitation by participating municipalities submitted for the preparation and establishment of forward-thinking land use plans, buyout programs, individual mitigation measures and modern disaster-resistant building codes.

As required by HUD, with respect to Federal Register Notice 74-FR-41146, the Office of the Commissioner of Municipal Affairs is hereby notified that the following information is being provided to the public:

### Recovery Needs:

housing) in the affected areas— This includes demolishing and rebuilding a housing unit on the same lot in likely the same manner. It also includes replacing an existing substandard manufactured-housing unit with a new or standard manufactured-housing unit.  
Specific Housing Activities Requirements  
v. Housing Rehabilitation- Units to be rehabilitated must comply with Housing Rehabilitation Standards. If housing units that will be







## Recovery Needs:

ordbleentahousing activities published in the Federal Register /Vol. 74, No. 29. In the case of Puerto Rico, the minimum amount established is \$1,911,040.

Priority consideration for all funding allocation under the rental housing program will be to assist otherwise qualifying projects that have sustained damages due to the storms and flooding or secondly that could positively benefit from rehabilitation work involving flood-proofing and related mitigation efforts that would serve to reduce or eliminate the impact of future such incidents.

### METHOD OF DISTRIBUTION

Following all the requirements established on the NOFA, the Office of the Commissioner for Municipal Affairs is requesting the inclusion of the affordable rental housing activity to the Basic Allocation of the recovery plan, as follows:

1. All the participating municipalities that have not requested at least 20% of their Basic Allocation funds will have to include a new activity towards affordable rental housing on their proposals.
2. The municipalities required to include the affordable rental housing activity will have to appropriate no less than \$140,000 for such activity based on 35% of the Basic Allocation per municipality of \$400,000.
3.
  - A. Administration  
The administrative costs will be shared by the state and the municipalities.  
Administrative costs are available to a maximum of \$17,291.24 per municipality and \$449,572.26 to the State for a total of \$847,270.78 to cover all the expenses related to the management of the grant.
  - B. Basic Allocation - Grant Size Limit:  
Up to a maximum of \$400,000 per municipality for a total of \$9,200,000.
    1. Eligible Activities - Disaster recovery funds can be used only for (1) Housing, (2) Affordable Rental Housing and (3) Infrastructure activities. Other CDBG eligible uses are not permitted under this plan.
    1. Housing Activity Category- If the municipality is interested in carrying out housing activities they must comply with the following:
      - i. Housing Rehab—rehabilitation of units affected as a direct result of the disaster(s).
      - ii. Acquisition of New or Existing unit- to relocate affected low and moderate income families as a direct result of the disaster(s).
      - iii. Construction of New Housing- to replace damaged or destroyed units as a direct result of the disaster(s).

## Recovery Needs:

- n-nis to be rehabilitated must comply with
- i. Housing Rehabilitation Standards. If housing units to be rehabilitated are located in flood areas, the recipient's must obtain and maintain flood insurance, as required under applicable Federal Law. The owner has also a statutory responsibility to notify any transferee of the requirement to obtain and maintain flood insurance.
  - ii. Acquisition of Existing Housing must meet Housing Quality Standards - The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing.
  - iii. Construction of New Housing- The maximum costs of construction will be in accordance with the HOME program limits established by the Puerto Rico Department of Housing. A model plan for a new housing unit should be submitted with a requested proposal.
  - iv. Land acquisition is not considered under this grant.
2. Affordable Rental Housing (including public and other HUD-assisted housing)—A minimum amount is required to be allocated to this activity. The municipality must comply with the following:
    - i. Repair or Rehabilitation of units in the affected areas— it includes the rehabilitation of existing structures, including substantial rehabilitation that would bring the property to meet local standards and building codes. Reconsolidation of other HUD-assisted units and other HUD-assisted units.



**Recovery Needs:**

- 2. Arroyo
- 3. Cabo Rojo
- 4. Guánica
- 5. Gurabo
- 6. Humacao
- 7. Lajas
- 8. Las Piedras
- 9. Naguabo
- 10. Ponce
- 11. Santa Isabel
- 12. Yauco
- 13. Sabana Grande
- 14. Maunabo

The following table shows the exercise to determine the municipalities that need to comply with this amendment:

**DISASTER RECOVERY 2008 PERFORMANCE (Nov. 7, 2011)**

Municipality/	Basic Allocation/	BA Expended/	Requisitions/	Unexpended	BA/	BA Spending /	Affordable Renting
			In-Transit	Balance	Level	Allocation	
Adjuntas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Arroyo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Cabo Rojo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Guánica	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Gurabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Humacao	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Lajas	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Las Piedras	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Naguabo	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Ponce	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Sant							

**Recovery Needs:**

alsabel	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Yauco	\$400,000.00	\$-	\$-	\$400,000.00	0%	\$140,000.00	
Sabana Grande	\$400,000.00	\$-	\$11,379.08	\$388,620.92	3%	\$140,000.00	
Maunabo	\$400,000.00	\$64,600.00	\$-	\$335,400.00	16%	\$140,000.00	
San Germán	\$400,000.00	\$111,722.89	\$11,000.00	\$277,277.11	31%		
Patillas	\$400,000.00	\$164,076.83	\$-	\$235,923.17	41%		
Guayanilla	\$400,000.00	\$199,493.10	\$-	\$200,506.90	50%		
Juncos	\$400,000.00	\$170,743.24	\$63,378.00	\$165,878.76	59%		
Villalba	\$400,000.00	\$276,270.00	\$10,450.00	\$113,280.00	72%		
Yabucoa	\$400,000.00	\$296,250.00	\$-	\$103,750.00	74%		
Utuado	\$400,000.00	\$166,978.78	\$133,668.50	\$99,352.72	75%		
Salinas	\$400,000.00	\$400,000.00	\$-	\$-	100%		
San Lorenzo	\$400,000.00	\$330,570.00	\$69,430.00	\$-	100%		
OCAM (State)	\$-	\$-	\$-	\$-			
<b>Total</b>	<b>\$9,200,000.00</b>	<b>\$2,180,704.84</b>	<b>\$299,305.58</b>	<b>\$6,719,989.58</b>	<b>27%</b>	<b>\$1,960,000.00</b>	

**Overall**

<b>Total Projected Budget from All Sources</b>	
<b>Total Budget</b>	
<b>Total Obligated</b>	
<b>Total Funds Drawdown</b>	
<b>Program Funds Drawdown</b>	
<b>Program Income Drawdown</b>	
<b>Program Income Received</b>	
<b>Total Funds Expended</b>	
<b>Most Impacted and Distressed Expended</b>	

**This Report Period**

N/A
\$0.00
\$0.00
\$0.00
\$0.00
\$0.00
\$0.00
\$0.00
\$0.00
\$0.00

**To Date**

\$29,982,887.00
\$29,982,887.00
\$29,244,365.57
\$19,519,322.74
\$19,519,322.74
\$0.00
\$0.00
\$19,519,322.74
\$0.00



Match Contributed

\$0.00

\$0.00

## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		100.00%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,497,433.05	\$0.00
Limit on Admin/Planning	\$5,996,577.40	\$714,730.91
Limit on State Admin	\$0.00	\$714,730.91
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

July/August

The Agency (OCAM), was offering technical assistance to the municipalities in aspects related to the acquisition and environmental compliance. In addition, the directors were guided in programmatic aspects. Below is a detail of work carried out by activity:

Infrastructure

- Site visit
- Orientation in acquisition aspect
- Environmental compliance guidance
- Communication with the concerned agencies

Housing Projects

- Technical assistance in programmatic aspects
- Technical assistance DoB normative

Affordable Rental

- Procurement
- Technical assistance in environmental compliance
- Programmatic orientation

DREF

- Orientation of the acquisition process
- Guidance regarding environmental compliance

The transition to the Office of Socioeconomic and Community Development of Puerto Rico was done. This new office is created under law # 10 of February 15, 2017.

September

During this month Puerto Rico is hit by two hurricanes. The second one, Maria was regarded as the worst natural disaster on record in Puerto Rico. At its peak, the hurricane caused catastrophic damage and numerous fatalities across the island.

This has caused that the activities have a significant delay in the established itinerary.

The Agency will be coordinated site visits to verify the damage in the projects.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
08-DR-001, INFRASTRUCTURE	\$0.00	\$10,122,417.57	\$7,968,941.96
08-DR-002, HOUSING	\$0.00	\$4,869,013.77	\$4,619,051.47



08-DR-003, STATE ADMINISTRATION	\$0.00	\$449,572.26	\$426,942.82
08-DR-004, ADMINISTRATION-MUNICIPALITIES	\$0.00	\$314,831.42	\$287,788.09
08-DR-005, AFFORDABLE RENTAL HOUSING	\$0.00	\$2,227,051.98	\$564,572.62
08-DR-006, DREF	\$0.00	\$12,000,000.00	\$5,652,025.78



## Activities

**Project # / Title:** 08-DR-001 / INFRASTRUCTURE

**Grantee Activity Number:** 08-AB-DR-10-003 Cabo Rojo

**Activity Title:** Land acq.for future construction of water diversio

**Activity Category:**

Construction/reconstruction of water lift stations

**Project Number:**

08-DR-001

**Projected Start Date:**

02/15/2016

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

CABO ROJO

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$387,625.12
<b>Total Budget</b>	\$0.00	\$387,625.12
<b>Total Obligated</b>	\$0.00	\$387,625.12
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
CABO ROJO	\$0.00	\$0.00
OFFICE OF COMMISSIONER OF MUNICIPAL AFFAIRS	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of land for a future construction of water diversion canal for flood risk mitigation in Llanos Costa ward. The project is directed to mitigating flood hazards. It includes land acquisition (this activity), for flood mitigation measures to reduce the risk of flooding in approximately 40 housing units, minimizing the loss of property, housing damages and, protecting LMA residents.

**Location Description:**

Llanos Costa ward.



### Activity Progress Narrative:

Municipality is still in the phase of acquisition of the lots. In addition, they work with the permits required by the agencies.

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>08-DR-AB-36-003 Lajas</b>
<b>Activity Title:</b>	<b>DESIGN AND CONSTRUCTION</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Planned

**Project Number:**  
08-DR-001

**Project Title:**  
INFRASTRUCTURE

**Projected Start Date:**  
09/15/2015

**Projected End Date:**  
12/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
MUNICIPALITY OF LAJAS

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$273,291.24
<b>Total Budget</b>	\$0.00	\$273,291.24
<b>Total Obligated</b>	\$0.00	\$273,291.24
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
MUNICIPALITY OF LAJAS	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will consist of the improvements to the area of the dry creek and bridges. These improvements will include sidewalk construction, security fence installation on the top of the retaining walls, concrete swale construction, the removal and installation of guardrails on the four bridges, the removal of three wooden utility poles and the undergrounding of the utility lines, the installation of three lamp posts to improve the security in the areas near the recreational facilities and the repaving of the roads around the area.

**Location Description:**

Lajas Arriba Ward.

**Activity Progress Narrative:**

Municipality still works in the hydraulic hydrological study.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>08-DR-AB-67-001 Yabucoa</b>
<b>Activity Title:</b>	<b>REHABILITATION OF BRIDGES AND PLUVIAL SYSTEM</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

08-DR-001

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

INFRASTRUCTURE

**Projected End Date:**

06/01/2014

**Completed Activity Actual End Date:**

06/30/2013

**Responsible Organization:**

MUNICIPALITY OF YABUCOA

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$400,000.00
<b>Total Budget</b>	\$0.00	\$400,000.00
<b>Total Obligated</b>	\$0.00	\$400,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$400,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$400,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$400,000.00
MUNICIPALITY OF YABUCOA	\$0.00	\$400,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The city of Yabucoa has several bridges within the municipality that are severely damaged. The torrential rainfall caused by a severe storm in September 2008 exacerbated the problem of the bridges and if they are not repaired it will risk the lives of the families and community members that use them daily. The city of Yabucoa will also be rehabilitating a pluvial system to prevent further damage to infrastructure because of flooding. These projects are to protect the health, security and wellbeing of the community. I of I Phase.

**Location Description:**

PASEO DE LAS BANDERAS, PUEBLO WARD; SECTOR GUILLERMO NAVARRO, JACANAS WARD; SECTOR JOSE L. MARTES, AGUACATE WARD; AND PARCELAS MARTOREL, LIMONES WARD. YABUCOA.  
 Census Tract/Block: 9511(1,2); 9507(1,2); 950600(1); 9508(1,2); 9508(1,2)  
 Proposed Beneficiaries: Proposed Total=8417 Low=6114 Mod=2303

**Activity Progress Narrative:**

The construction of 1745 lineal feet was completed. With this project 8,417 low and moderate income citizens were benefited.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1745	1745/1745

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

